

The Jockey Club CPS Limited

Central Police Station Conservation  
and Revitalisation Project:  
*Eighth Monthly EM&A Report*  
(1 June to 30 June 2012)

Issue Date: July 2012

**Environmental Resources Management**

21/F Lincoln House  
979 King's Road  
Taikoo Place  
Island East, Hong Kong  
Telephone: (852) 2271 3000  
Facsimile: (852) 2723 5660  
E-mail: [post.hk@erm.com](mailto:post.hk@erm.com)  
<http://www.erm.com>

The Jockey Club CPS Limited

Central Police Station Conservation  
and Revitalisation Project:  
*Eighth Monthly EM&A Report*  
(From 1 June to 30 June 2012)

Issue Date: July 2012

Reference 0095646

For and on behalf of	
ERM-Hong Kong, Limited	
Approved by:	Frank Wan
Signed:	
Position:	Partner
Certified by:	
	(Environmental Team Leader – Winnie Ko)
Date:	16 July 2012

This report has been prepared by ERM-Hong Kong, Limited with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.

Your ref. 0095646\_let\_Atkins\_20120716 Monthly EM&A Report No.8.doc  
Our ref. 4690/OC032/SO

Telephone (852) 2972 1000  
Facsimile (852) 2890 6343

Date: 16 July 2012

info.hk@atkinglobal.com  
www.atkinglobal.com

**By Fax (2723 5660) and Post**

ERM-Hong Kong Limited,  
21/F Lincoln House,  
979 King's Road,  
Taikoo Place, Island East,  
Hong Kong

**Attn: Ms Winnie Ko**

Dear Winnie,

**Central Police Station Conservation and Revitalization Project  
Verification of Monthly EM&A Report No.8**

We refer to your letter dated 16 July 2012 regarding the Monthly EM&A Report No.8. Atkins China Ltd. verifies, in the capacity of Independent Environmental Checker, that the report, in principle, conforms the requirements provided in Condition 3.4 of the Environmental Permit (EP-408/2011/B).

**Yours sincerely,  
For Atkins China Ltd.**



**Sharifah Or  
Independent Environmental Checker**

c.c. Mr. KOH Say Wee, HKJC  
Mr. Charles Kung, Rocco Design Architect

Fax: 2504 2903  
Fax: 2529 2135

## CONTENTS

1	INTRODUCTION	1
1.1	PURPOSE OF THE REPORT	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	3
2.1	BACKGROUND	3
2.2	SITE DESCRIPTION	3
2.3	CONSTRUCTION ACTIVITIES	3
2.4	PROJECT ORGANISATION	4
2.5	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	4
3	ENVIRONMENTAL MONITORING REQUIREMENTS	6
3.1	NOISE MONITORING	6
3.1.1	Monitoring Location	6
3.1.2	Monitoring Parameters, Frequency and Programme	6
3.1.3	Monitoring Equipment and Methodology	6
3.1.4	Event / Action Plan	7
3.1.5	Mitigation Measures	7
3.2	CULTURAL HERITAGE	7
3.2.1	Vibration Monitoring	7
3.2.2	Mitigation Measures	9
3.3	LANDSCAPE AND VISUAL MONITORING	9
3.3.1	Mitigation Measures	9
3.4	ENVIRONMENTAL REQUIREMENTS IN CONTRACT DOCUMENTS	9
4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	10
5	MONITORING RESULTS	11
5.1	NOISE	11
5.2	CULTURAL HERITAGE	11
5.3	LANDSCAPE AND VISUAL	11
5.4	WASTE MANAGEMENT	12
6	ENVIRONMENTAL SITE INSPECTION	14
7	ENVIRONMENTAL NON-CONFORMANCE	15
7.1	SUMMARY OF MONITORING EXCEEDANCE	15
7.2	SUMMARY OF ENQUIRY	15
7.3	SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE	15
7.4	SUMMARY OF ENVIRONMENTAL COMPLAINT	15
7.5	SUMMARY OF ENVIRONMENTAL SUMMONS AND SUCCESSFUL PROSECUTION	16

8	<b>FUTURE KEY ISSUES</b>	17
8.1	<b>KEY ISSUES FOR THE COMING MONTH</b>	17
8.2	<b>MONITORING SCHEDULE FOR THE NEXT MONTH</b>	17
8.3	<b>CONSTRUCTION PROGRAMME FOR THE NEXT MONTH</b>	17
9	<b>CONCLUSIONS</b>	18

#### **LIST OF TABLES**

<b>Table 2.1</b>	<b>Summary of Construction Activities Undertaken from 1 June to 30 June 2012</b>
<b>Table 2.2</b>	<b>Summary of Environmental Licensing, Notification and Permit Status</b>
<b>Table 3.1</b>	<b>Construction Phase Noise Monitoring Station</b>
<b>Table 3.2</b>	<b>Noise Monitoring Equipment</b>
<b>Table 3.3</b>	<b>Action and Limit Levels for Construction Noise Monitoring</b>
<b>Table 3.4</b>	<b>Alert, Alarm and Action (AAA) Levels for Vibration Monitoring</b>
<b>Table 3.5</b>	<b>Event and Action Plan for Vibration Monitoring</b>
<b>Table 4.1</b>	<b>Status of Required Submissions</b>
<b>Table 5.1</b>	<b>Findings of Monthly Tree Inspection in the Reporting Period</b>
<b>Table 5.2</b>	<b>Quantities of Waste Generated from the Project</b>
<b>Table 7.1</b>	<b>Summary of Complaint Received</b>
<b>Table 8.1</b>	<b>Construction Works to be Undertaken in the Coming One Month</b>

#### **LIST OF ANNEXES**

<b>Annex A</b>	<b>Locations of Works Areas and the Surroundings</b>
<i>Annex A1</i>	<i>Project Location</i>
<i>Annex A2</i>	<i>Declared Monuments within the Project Site</i>
<i>Annex A3</i>	<i>Site Layout Plan marked with Works</i>
<b>Annex B</b>	<b>Project Organization Chart and Contact Detail</b>
<b>Annex C</b>	<b>Locations of Noise Monitoring Stations and Noise Sensitive Receivers</b>
<b>Annex D</b>	<b>Monitoring Schedule of the Reporting Period and the Next Month</b>
<b>Annex E</b>	<b>Calibration Reports for Calibrators and Sound Level Meters</b>
<b>Annex F</b>	<b>Event /Action Plans for Noise</b>
<b>Annex G</b>	<b>Summary of Implementation Status</b>
<b>Annex H</b>	<b>Noise Monitoring Results</b>
<b>Annex I</b>	<b>Construction Programme for the Project</b>

<b>Annex J</b>	<b>Tree Inspection Reports</b>
<b>Annex K</b>	<b>Environmental Complaint, Environmental Summon and Prosecution Log</b>
<b>Annex L</b>	<b>Records of Vibration Monitoring for Demolition Works</b>
<b>Annex M</b>	<b>Records of Vibration Monitoring for Trial Pile Works</b>
<b>Annex N</b>	<b>Records of Vibration Monitoring for Other Construction Works</b>

## EXECUTIVE SUMMARY

The construction works of **Central Police Station Conservation and Revitalisation Project** commenced on 24 October 2011. This is the eighth monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 June to 30 June 2012 in accordance with the EM&A Manual.

### Summary of Construction Works undertaken during Reporting Period

The major construction works undertaken during the reporting period include:

- Underpinning works, strengthening works and structural alteration works (Blocks 8 and 17);
- Demolition works (Stage 2); and
- Trial piling works and preservation by record.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- |   |          |
|---|----------|
| • Construction noise monitoring during normal weekdays at each monitoring station | 6 times  |
| • Joint environmental site inspection   | 1 time   |
| • Joint heritage site inspection  | 1 time   |
| • Landscape & visual monitoring   | 1 time   |
| • Tree inspection   | 1 time   |
| • Vibration monitoring for demolition works                                       | 14 times |
| • Vibration monitoring for trial pile works                                       | 20 times |
| • Vibration Monitoring for other construction works                               | 25 times |

### Noise

6 sets of 30-minute construction noise measurements were carried out at each of the monitoring stations (NM2 and NM6) during normal weekdays of the reporting period. Two Action Level exceedances of noise were recorded during the reporting period. No exceedance of Limit Levels of construction noise was recorded during the reporting period.

### Cultural Heritage

14 numbers of vibration measurement events were carried out for Stage 2 demolition works during the reporting period. 20 numbers of vibration measurement events for trial pile works were carried out. 25 numbers of vibration monitoring were carried out in June for the structural alternations and additions works at Block 8. No exceedance of the Alert, Alarm and Action Levels was recorded during the reporting period.

Heritage site audit was conducted on 15 June 2012. The Contractor has generally implemented the mitigation measures as recommended.

### Landscape & Visual

Landscape and visual monitoring has commenced since October 2011 on a monthly basis. Tree inspection has been conducted on 7 June 2012 by the arborist during the reporting period. Some recommended actions have been performed by the Contractor as advised in the last reporting period. Some are yet to be implemented and a few more observations have been identified.

### Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 383.11 tonnes of inert C&D material were generated during the reporting period. 27.41 tonnes of non-inert C&D materials comprising general refuse were generated and disposed of at the SENT Landfill. No paper/cardboard packaging or plastics was generated and sent to recyclers for recycling. 1,100 kg of metals were produced and were sent to recyclers for recycling. 40 kg of solid chemical waste and 45 L of liquid chemical waste were collected during the reporting period.

### Environmental Site Inspection

A joint environmental site inspection was carried out by the representatives of the Contractor, the IEC and the ET on 15 June 2012. Details of the audit finding are presented in *Section 6*.

### Environmental Exceedance/Non-conformance/Compliant/Summons and Prosecution

Two Action Level exceedances of noise were recorded during the reporting period. No exceedance of Limit Levels of construction noise was recorded at designated monitoring stations during the reporting period.

No exceedance of the Alert, Alarm and Action Levels of vibration was recorded during the reporting period.

No enquiry was received during the reporting period.

No non-compliance event was recorded during the reporting period.

Two complaints were received during the reporting period.

No summon/prosecution was received during the reporting period.

### Future Key Issues

Works to be undertaken in the next month include:



- Underpinning works, strengthening works and structural alteration works; and
- Trial piling works and preservation by record.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

# 1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by the Jockey Club CPS Limited (the CPS Ltd) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme for the **Central Police Station Conservation and Revitalisation Project** (the Project).

## 1.1 PURPOSE OF THE REPORT

This is the eighth EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from **1 June to 30 June 2012**.

## 1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

### Section 1 : **Introduction**

details the scope and structure of the report.

### Section 2 : **Project Information**

summarises background and scope of the Project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permit(s)/License(s) during the reporting period.

### Section 3 : **Environmental Monitoring Requirement**

summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event/Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

### Section 4 : **Implementation Status on Environmental Protection Requirements**

summarises the implementation of environmental protection measures during the reporting period.

### Section 5 : **Monitoring Results**

summarises the monitoring results obtained in the reporting period.

### Section 6 : **Environmental Site Inspection**

summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7 : **Environmental Non-conformance**

summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

Section 8 : **Future Key Issues**

summarises the impact forecast and monitoring schedule for the next reporting month.

Section 9 : **Conclusions**

## 2 PROJECT INFORMATION

### 2.1 BACKGROUND

The Chief Executive (CE)'s 2007-2008 Policy Address highlighted revitalisation as the guiding principle of heritage conservation and the Project was one of the specific proposals put forward by the CE in the same Policy Address. At the meeting of the Executive Council (ExCo) on 15 July 2008, the ExCo advised and the CE ordered that Government should enter into a partnership with the Hong Kong Jockey Club (HKJC) in the form of an agreement (or agreements) to take forward the conservation and revitalisation of the CPS project based on various guiding parameters. The Project is now being undertaken in partnership with the Development Bureau of the HKSAR Government. The HKJC has taken on board the decision at the ExCo meeting and further investigated the design and implementation of the Project. The Project is now implemented by the CPS Limited.

### 2.2 SITE DESCRIPTION

The location of the Project Site is shown in *Annex A1*. The Site is bounded by Hollywood Road to the north, Arbuthnot Road to the east, Chancery Lane to the south and Old Bailey Street to the west.

The Site comprises three Declared Monuments designated under the *Antiquities and Monuments Ordinance* in 1995. They are:

- Central Police Station;
- Former Central Magistracy; and
- Victoria Prison Compound.

They are collectively named the Central Police Station (CPS). *Annex A2* shows the location of the Declared Monuments within CPS and the buildings within the CPS.

### 2.3 CONSTRUCTION ACTIVITIES

A summary of the major construction activities undertaken in this reporting period is shown in *Table 2.1* and illustrated in *Annex A3*.

**Table 2.1 Summary of Construction Activities Undertaken from 1 June to 30 June 2012**

<b>Construction Activities Undertaken</b>
<ul style="list-style-type: none"> <li>• Underpinning works, strengthening works and structural alteration works (Blocks 8 and 17);</li> <li>• Demolition works (Stage 2); and</li> <li>• Trial piling works and preservation by record.</li> </ul>

## 2.4 PROJECT ORGANISATION

The Project organisation chart and contact details are shown in *Annex B*.

## 2.5 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since the granting of the EP in April 2011 is presented in *Table 2.2*.

**Table 2.2 Summary of Environmental Licensing, Notification and Permit Status**

<b>Permit/ Licences/ Notification</b>	<b>Reference</b>	<b>Validity Period</b>	<b>Remarks</b>
Environmental Permit (EP)	EP-408/2011	-	Superseded on 10 January 2012
	EP-408/2011/A	-	Superseded on 22 March 2012
	EP-408/2011/B	Throughout the Contract	Permit granted on 22 March 2012
Notification of Construction Works as required under <i>Air Pollution Control (Construction Dust) Regulation</i>	Ref. No. 332920	Throughout the Contract	-
Registration of Waste Producer under <i>Waste Disposal Ordinance</i>	Waste Producer No.: 5213-122-G2347-25	Throughout the Contract	-
Effluent Discharge License under <i>Water Pollution Control Ordinance</i>	License No. WT00010633-2011	21 Oct 2011 – 31 Oct 2016	-
Notification of Commencement of Asbestos Abatement Work under <i>Air Pollution Control Ordinance</i>	-	Throughout the Contract	EPD's letter (EPD's ref.: (5) in EPAC/A/4/000/23 3 II) dated 2 December 2011 satisfied that the content of the asbestos abatement plan (Report No.: 0210/11/ED/0078A ) is in accordance with the APCO

<b>Permit/ Licences/ Notification</b>	<b>Reference</b>	<b>Validity Period</b>	<b>Remarks</b>
Approval of Asbestos Abatement Work (Phase 2)	-	Earliest commencement date on 26 January 2012.	EPD's letter (EPD's ref:() in EPAC/A/4/000/233) dated 18 January 2012.

### 3.1 NOISE MONITORING

#### 3.1.1 Monitoring Location

The construction noise monitoring locations are listed in *Table 3.1* and are shown in *Annex C*.

**Table 3.1 Construction Phase Noise Monitoring Station**

Monitoring Location	Proposed Construction Noise Monitoring Station			
	ID in EM&A Manual	ID	Type of Measurement	Remark
Rooftop of Ho Fook Building	N2	NM2	Façade	-
Rooftop of Chancery Mansion	---	NM6	Façade	Accesses to the original proposed monitoring location in the EM&A Manual, Chancery House (N5), were denied; alternative location of Chancery Mansion (N6), were therefore proposed and approved by the Authorised Person (AP), the Independent Environmental Checker (IEC) and EPD.

The noise sensitive receivers are also shown in *Annex C*.

#### 3.1.2 Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. The monitoring programme for this reporting period is shown in *Annex D*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ) in decibels dB(A).  $L_{eq(30min)}$  were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays. Supplementary information for data auditing, two statistical sound levels  $L_{10}$  and  $L_{90}$  - the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

#### 3.1.3 Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap 400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 3.2*, complies with the IEC 651: 1979 and 804:1985 (Type 1) specifications. The calibration certificates of the sound level meters are appended in *Annex E*.

**Table 3.2** *Noise Monitoring Equipment*

Monitoring Stations	Monitoring Equipment (Sound Level Meter and Calibrator)
NM2, NM6	<u>Calibrator</u> Rion NC-73 (S/N 10997142) <u>Sound Level Meter</u> Rion-NL52 (S/N 00710259)

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

### 3.1.4 *Event / Action Plan*

**Table 3.3** *Action and Limit Levels for Construction Noise Monitoring*

Noise Monitoring Location	Action Level	Limit Level, $L_{eq(30mins), dB(A)}$	Remark
NM2, NM6	When one documented complaint is received from any one of the sensitive receivers	75	Applicable during 0700 – 1900 hours on normal weekdays.

Notes:

- Acceptable Noise Levels for Area Sensitivity Rating of A/B/C. Limit Level is reduced to 70dB(A) for schools and 65dB(A) during school examination periods;
- If works are to be carried out during restricted hours, the conditions stipulated in the CNP issued by the NCA have to be followed.

The Event / Action Plan (EAP) for noise monitoring is presented in *Annex F*.

### 3.1.5 *Mitigation Measures*

The mitigation measures in accordance with the EP, EIA and EM&A Manual and their implementation status are presented in *Annex G*.

## 3.2 *CULTURAL HERITAGE*

### 3.2.1 *Vibration Monitoring*

In accordance with the EM&A Manual, vibration monitoring is required and the vibration control limits and vibration monitoring proposal are defined by a specialist for AMO's approval.



### *Baseline Monitoring*

A set of initial readings should be recorded prior to commencement of each stage of demolition works or trial piling works. The baseline vibration monitoring should be conducted for duration of 5 minutes on the measurement day(s) at each vibration monitoring location.

### *Vibration Monitoring for Demolition Works*

There are five phases/stages of vibration monitoring to be carried out for demolition works, namely Initial Reading Phase, Monitoring Stage 1, Monitoring Stage 2, Monitoring Stage 3 and Monitoring Stage 4. The monitoring location is shown in *Annex L*. The vibration monitoring should be conducted for duration of 5 minutes on the days with demolition works at each vibration monitoring location.

### *Vibration Monitoring for Trial Piling Works*

Vibration monitoring for trial piling works is required. The monitoring location is shown in *Annex M*. The vibration monitoring should be conducted for duration of 5 minutes on the days with trial piling works at each vibration monitoring location.

### *Vibration Monitoring for Other Construction Works*

Vibration monitoring for specific construction works other than the demolition and trail pile works are also required in accordance with Building Department's requirement. The monitoring location is shown in *Annex N*. The number and location of monitoring location will depends on the location of the specific construction works. The vibration monitoring should be conducted for duration of 5 minutes on a daily basis (working day) at each vibration monitoring location.

### *Alert, Alarm and Action Levels*

The Alert, Alarm and Action (AAA) Levels are to be implemented during the vibration monitoring and shown in *Table 3.4*.

**Table 3.4** *Alert, Alarm and Action (AAA) Levels for Vibration Monitoring*

<b>Instrument Type</b>	<b>Item Monitored</b>	<b>Alert Level</b>	<b>Alarm Level</b>	<b>Action Level</b>
Vibration Monitoring	Horizontal Movement	2.0 mm/s	2.5 mm/s	3.0 mm/s

The Event / Action Plan (EAP) for vibration monitoring is shown in *Table 3.5*.

**Table 3.5** *Event and Action Plan for Vibration Monitoring*

<b>Events</b>	<b>Action</b>
Exceedance of Alert Level	Notify Management Contractor
Exceedance of Alarm Level	Notify Authorised Person/ Resident Engineer

Events	Action
Exceedance of Action Level	Cease Works and submit mitigation

### 3.2.2 *Mitigation Measures*

Cultural heritage mitigation measures in accordance with the EP, EIA and EM&A Manual were implemented by the Contractor and the implementation status is given in *Annex G*.

### 3.3 *LANDSCAPE AND VISUAL MONITORING*

In accordance with the EM&A Manual, inspections of affected trees were conducted by an experienced and appropriately trained arborist. All irregularities that deviate from the recommended tree protection measures or could impose deleterious impacts on the protected trees were reported. Besides, implementation of mitigation measures for landscape and visual resources recommended in the EIA Report were also monitored during the site inspection.

#### 3.3.1 *Mitigation Measures*

Landscape and visual mitigation measures in accordance with the EP, EIA and EM&A Manual were implemented by the Contractor and the implementation status is given in *Annex G*.

### 3.4 *ENVIRONMENTAL REQUIREMENTS IN CONTRACT DOCUMENTS*

The environmental requirements as specified in the contract documents were reviewed and were covered in the EIA's requirements.

## IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has generally implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual and the contract documents. The implementation status during the reporting period is summarized in *Annex G*.

Status of required submissions under the EP during the reporting period is presented in *Table 4.1*.

**Table 4.1** *Status of Required Submissions*

Submission		Submission Date
<i>EP Condition</i>		
Condition 3.4	Seventh Monthly EM&A Report	14 June 2012
<i>EM&amp;A Manual</i>		
Section 10.4	Second Quarterly EM&A Report	14 June 2012

## 5 MONITORING RESULTS

### 5.1 NOISE

A total of 6 sets of 30-minute construction noise measurements were carried out at the monitoring stations (NM2 and NM6) during normal weekdays of the reporting period. The monitoring results together with graphical presentations are presented in *Annex H*. The local impacts observed near the monitoring stations of NM2 and NM6 were summarised below:

- NM2: construction noise from activities in the Project Site and traffic noise from Old Bailey Street.
- NM6: construction noise from activities in the Project Site and traffic noise from Chancery Lane.

No exceedance of Limit Levels of construction noise was recorded during the reporting period. Two Action Level exceedances of noise were recorded during the reporting period.

### 5.2 CULTURAL HERITAGE

14 numbers of vibration monitoring were conducted in June 2012 for the Stage 2 demolition works of Building M and Building P. The records of vibration monitoring are shown in *Annex L*.

20 numbers of vibration monitoring for the trial pile works were conducted in June 2012. The monitoring readings are presented in *Annex M*.

25 numbers of vibration monitoring were carried out in June for the structural alternations and additions works at Block 8. The monitoring readings are presented in *Annex N*.

All monitoring results were below the Alert/Alarm/Action Levels.

Monthly heritage site audit was conducted on 15 June 2012 by the Heritage Checker. The Contractor was reminded to ensure that all demolition works at the interfaces with the historical buildings are conducted in accordance with the method statements. The Contractor was also advised to remove debris from the ladder store to Building 13. The follow-up actions recommended in the May audit have been implemented.

### 5.3 LANDSCAPE AND VISUAL

The tree inspection was conducted by the arborist on 7 June 2012 and major findings and recommendations in the reporting period are summarised as *Table 5.1*. The tree inspection report is contained in *Annex J*.

**Table 5.1 Findings of Monthly Tree Inspection in the Reporting Period**

Tree No.	Botanical Name	Overall Health Condition	Arborist's Observations / Recommendations
Tree -5	<i>Mangifera indica</i>	Good	<ul style="list-style-type: none"> <li>To trim the lower branches.</li> <li>All the undergrowth was removed on 7 June 2012.</li> </ul>
Tree -6	<i>Aleurites moluccana</i>	Fair	<ul style="list-style-type: none"> <li>Overgrown branches/leaves were pruned on 1 June 2012.</li> </ul>
Tree-7	<i>Aleurites moluccana</i>	Fair	<ul style="list-style-type: none"> <li>Overgrown branches/leaves were pruned on 1 June 2012.</li> </ul>
Tree-8	<i>Plumeria rubra</i>	Fair	<ul style="list-style-type: none"> <li>No further action required.</li> </ul>
Tree-9	<i>Araucaria cunninghamia</i>	Fair	<ul style="list-style-type: none"> <li>The tree emits transparent juice on a cavity. Close observation is required in the coming months.</li> </ul>
Tree-11	<i>Dracaena marginata</i>	Fair	<ul style="list-style-type: none"> <li>To remove the dead branches before typhoon seasons.</li> </ul>

Some recommendations in May have been implemented at the time of the site inspection in June. All the undergrowth in Tree-5 has been removed and lower branches and leaves in Tree-6 and Tree-7 have been pruned as well. Some were yet to be implemented at the time of the site inspection in June, including trimming of the lower branches in Tree-5 and the removal of dead branches in Tree-11.

#### 5.4 WASTE MANAGEMENT

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials were made up of wastes such as general refuse. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting period are summarised in *Table 5.2*. The non-inert C&D materials and general refuse generated from the Project were disposed of at the SENT Landfill. 1,100 kg of metals were generated and were sent to recyclers for recycling. No paper/cardboard packaging or plastics was generated or sent to recyclers for recycling. 40 kg of solid chemical waste and 45 L of liquid chemical waste were generated during the reporting period.

**Table 5.2 Quantities of Waste Generated from the Project**

Month / Year	Quantity						
	C&D Materials (inert) <sup>(a)</sup>	C&D Materials (non-inert) <sup>(b)</sup>	Chemical Waste		Recycled materials		
			Solid	Liquid	Paper / cardboard	Plastics	Metals
June 2012	383.11 tonnes	27.41 tonnes	40 kg	45 L	0 kg	0 kg	1,100 kg

**Notes:**

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil.  
 (b) Non-inert C&D materials include wastes such as general refuse which were disposed of at SENT Landfill and recyclable materials are paper, cardboard, plastics and metals. The figure presented under non-inert C&D materials represents quantities of non-recyclable materials. Recycled materials are reported separately.

Joint environmental site inspection was conducted by the representatives of the Contractor, IEC and the ET in the reporting period on 15 June 2012. There was no non-compliance recorded during the site inspections.

Recommendations in May have been implemented by the Contractor at the time of the June inspection, including:

- The holes on the rubbish bins have been covered with plastic sheets. However, stagnant water remained in one yellow rubbish bin near the site office. The Contractor was advised to remove all stagnant water before covering the holes on the rubbish bins to prevent the breeding of mosquito; and
- The stockpile of soil near the Arbuthnot Wing has been covered with impervious sheet.
- According to the information provided by the Contractor, noise barrier or insulating sheet has been installed for the trial piling during the reporting period.

No major issue with environmental implications was observed during the site inspection.

## 7 ENVIRONMENTAL NON-CONFORMANCE

### 7.1 SUMMARY OF MONITORING EXCEEDANCE

Two Action Level exceedances of noise were recorded during the reporting period. No exceedance of Limit Levels of construction noise and Alert, Alarm and Action Levels of vibration were recorded during the reporting period.

### 7.2 SUMMARY OF ENQUIRY

No enquiry was received during the reporting period.

### 7.3 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE

No non-compliance event was recorded during the reporting period.

### 7.4 SUMMARY OF ENVIRONMENTAL COMPLAINT

Two complaints about noise nuisance were received by Gammon Construction Limited (the Contractor) from the EPD on 14 June 2012 and the Hong Kong Jockey Club on 28 June 2012.

*Table 7.1 Summary of Complaint Received*

Date of Complaint Received by the Contractor	Means by which complaint was received	Nature of complaint
14 June 2012	Environmental Protection Department	Noise nuisance
28 June 2012	Central Police Station Website, Enquiry System	Noise nuisance

On 14 June, the Contractor received a complaint from the EPD that a neighbourhood resident complained the noise nuisance from Project Site near the Chancery Lane at around 8:30 pm on 13 June 2012. According to the works summary provided by the Contractor, no major construction activities were carried out but only manual washing of pile tubes was conducted near Block 17 at around 8:30pm on 13 June 2012. In light of the proximity of the location of the complainant and that of the works taken, manual washing of pile tubes could be the possible source of noise nuisance.

On 28 June, the Contractor was informed of a complaint about the noise nuisance generated from the Project Site at 8:30 pm on 12 June 2012, which was recorded on the Enquiry System of the Central Police Station Website on 12 June 2012. According to the information provided by the Contractor, no major construction activities were carried out but only manual washing of grouting tube and casing and site cleaning work were conducted near Block 17 at around 8:30 pm on 12 June 2012.



The Contractor was reminded to emphasize the legal requirement of working in the restricted hours to site management team and workers. The following measures have also been implemented by the Contractor to further minimise the noise nuisance to the adjacent users:

- Operation team (e.g. site agent, sub-agent) has conducted site inspection at 6:00 pm since 14 June 2012 to ensure all construction works cease and to switch off the operating PME (e.g. ventilation fan) if no valid CNP was granted by the EPD;
- Reminder letters regarding the legal requirement of working in the restricted hours, period of restricted hours, application of Construction Noise Permit (CNP) and in-house rules have been issued to each work package contractor on 18 June 2012;
- An internal meeting with manager of Gammon, the Engineer and site agent was carried out on 18 June 2012 to emphasize the application of CNP, period of restricted hours and in-house rules for working in the restricted hours;
- Tool Box Talk about good site practices, work during restricted hours and Permit to Work System has been conducted for frontline workers and operation supervisor team on 20 June 2012; and
- Electricity supply to the construction on site has been automatically switched off at 6:50 pm besides the supply for the office and emergency lighting since 25 June 2012.

The complaint investigation reports are presented in *Annex K*.

## 7.5

### *SUMMARY OF ENVIRONMENTAL SUMMONS AND SUCCESSFUL PROSECUTION*

No summons was received during the reporting period.

### 8.1 KEY ISSUES FOR THE COMING MONTH

Works to be undertaken for the coming monitoring period are summarised in *Table 8.1*.

**Table 8.1 Construction Works to be Undertaken in the Coming Month**

<b>Work to be taken</b>
<ul style="list-style-type: none"> <li>• Underpinning works, strengthening works and structural alteration works; and</li> <li>• Trial piling works and preservation by record.</li> </ul>

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

### 8.2 MONITORING SCHEDULE FOR THE NEXT MONTH

The tentative schedule of noise monitoring for the next reporting period is presented in *Annex D*.

### 8.3 CONSTRUCTION PROGRAMME FOR THE NEXT MONTH

The most updated construction programme for the Project is presented in *Annex I*.

The *Environmental Monitoring and Audit (EM&A) Report* presents the EM&A works undertaken during the period from 1 June to 30 June 2012 in accordance with EM&A Manual and the requirement under EP-408/2011/B.

No exceedance of the Limit Levels of construction noise was recorded at designated monitoring stations during the reporting period. Two Action Level exceedances of noise were recorded during the reporting period.

No exceedance of the Alert, Alarm and Action Levels of vibration was recorded during the reporting period.

No enquiry was received during the reporting period.

No non-compliance event was recorded during the reporting period.


Two complaints were received during the reporting period.

No summon/prosecution was received during the reporting period.

The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Annex A

## Locations of Works Areas and the Surroundings




Annex A1

Project Location

**Environmental  
Resources  
Management**



**賽馬會文物保育有限公司**  
The Jockey Club CPS Limited



- Key**
- Central Police Station
  - Former Central Magistracy
  - Victoria Prison Compound
- Central Police Station**
- ① Police Headquarters
  - ② Armoury
  - ③ Barrack Block
  - ④ Married Inspectors Quarters and Deputy Superintendents House
  - ⑤ Garage
  - ⑥ Married Sergeant's Quarters
  - ⑦ Single Inspection Quarters
  - ⑧ Ablutions Block
- Former Central Magistracy**
- ⑨ Central Magistracy
- Victoria Prison Compound**
- ⑩ Superintendents House
  - ⑪ A Hall
  - ⑫ B Hall
  - ⑬ C Hall
  - ⑭ D Hall
  - ⑮ E Hall
  - ⑯ Workshops & Laundry
  - ⑰ F Hall
  - ⑱ General Office
  - ⑲ Bauhinia House


Annex A2

Declared Monuments within the Project Site

**Environmental Resources Management**



賽馬會文物保育有限公司  
The Jockey Club CPS Limited



**LEGEND**


- 1. Demolition Work (Phase 2)
- 2. Trial Piling Works
- 3. Preservation by Record
- 4. Underpinning Works, Strengthening Works and Structural Alteration Works

**Annex A3 Site Layout Plan marked with Works (June - 2012)**

Annex B

## Project Organization Chart and Contact Detail





Annex C



Locations of Noise  
Monitoring Stations and  
Noise Sensitive Receivers

**Key**

- Representative Noise Sensitive Receiver
- ▭ Project Site

NSR	Description
N1	Amber Lodge
N2	Ho Fook Building
N3	Old Bailey Street Police Married Quarters
N4	Cambridge Villa
N5	Chancery House
N6	Chancery Mansion


Noise Monitoring Locations	
NM2	Ho Fook Building
NM6	Chancery Mansion



Annex C

Location of Representative Noise Sensitive Receivers and Noise Monitoring Locations

File: 0095646\_NSR\_NM\_May2012.mxd  
Date: 09/05/2012



賽馬會文物保育有限公司  
The Jockey Club CPS Limited

Annex D

## Monitoring Schedule of the Reporting Period and Next Month

**Central Police Station Compound Coservation and Revitalisation  
(Ho Fook Building - NM2 & Chancery Mansion - NM6)  
Monitoring Schedule for Reporting Month - June 2012**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Jun	2-Jun
					Noise Monitoring at NM2 & NM6	
3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun
				Noise Monitoring at NM2 & NM6		
10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun
			Noise Monitoring at NM2 & NM6			
17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun
		Noise Monitoring at NM2 & NM6				
24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun
	Noise Monitoring at NM2 & NM6					Noise Monitoring at NM2 & NM6

**Central Police Station Compound Coservation and Revitalisation  
(Ho Fook Building - NM2 & Chancery Mansion - NM6)  
Monitoring Schedule for Next Reporting Month - July 2012**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jul	02-Jul	03-Jul	04-Jul	05-Jul	06-Jul	07-Jul
					Noise Monitoring at NM2 & NM6	
08-Jul	09-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul
				Noise Monitoring at NM2 & NM6		
15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
			Noise Monitoring at NM2 & NM6			
22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul
		Noise Monitoring at NM2 & NM6				
29-Jul	30-Jul	31-Jul				
	Noise Monitoring at NM2 & NM6					

Annex E

# Calibration Reports for Calibrators and Sound Level Meters

Certificate No. : C113870

## *Certificate of Calibration*

*This is to certify that the equipment*

*Description : Sound Level Calibrator*

*Manufacturer : Rion*

*Model No. : NC-73*

*Serial No. : 10997142*

*has been calibrated for the specific items and ranges.*


*The results are shown in the Calibration Report No. C113870.*

*The equipment is supplied by*

*Co. Name : Envirotech Services Co.*

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,  
Hong Kong*

*Date of Issue : 11 July 2011*

*Certified by :*   
H C Chan



Report No. : C113870

## Calibration Report

### ITEM TESTED

DESCRIPTION : Sound Level Calibrator  
MANUFACTURER : Rion  
MODEL NO. : NC-73  
SERIAL NO. : 10997142

### TEST CONDITIONS

AMBIENT TEMPERATURE :  $(23 \pm 2)^{\circ}\text{C}$  RELATIVE HUMIDITY :  $(55 \pm 20)\%$   
LINE VOLTAGE : ---

### TEST SPECIFICATIONS

Calibration

DATE OF TEST : 11 July 2011

JOB NO. : IC11-1713

### TEST RESULTS

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by :

  
KC Lee

Date : 11 July 2011

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

# Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
TST150A	Measuring Amplifier	C101008
CL130	Universal Counter	C113350
CL281	Multifunction Acoustic Calibrator	C1006860

4. Test procedure : MA100N.

5. Results :

- 5.1 Sound Level Accuracy

- 5.1.1 Before Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.3	± 0.5	± 0.2

- 5.1.2 After Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

- 5.2 Frequency Accuracy

- 5.2.1 Before Adjustment

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.991	1 kHz ± 2 %	± 1

- 5.2.2 After Adjustment

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.991	1 kHz ± 2 %	± 1

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Report No. : C113870

## *Calibration Report*

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



## RION CO., LTD.

3-20-41 Higashimotomachi Kokubunji Tokyo 185-8533  
Phone:042(359)7888, Facsimile:042(359)7442

# Certificate of Calibration

**Name** : Precision sound level meter  
**Model** : NL-52 S/No. : 00710259  
( NX-42EX installed )  
**Microphone** : UC-59 S/No. : 02695  
**Preamplifier** : NH-25 S/No. : 10253

**Date of Calibration** : September, 20, 2011

We hereby certify that the above product was tested and calibrated according to the prescribed Rion procedures, and that it fulfills specification requirements.

The measuring equipment and reference devices used for testing and calibrating this unit are managed under the Rion traceability system and are traceable according to official Japanese standards and official standards of countries belonging to the International Committee of Weights and Measures.

  
**RION CO., LTD.**

*T. Kano*  
Manager, Quality Control Department

Annex F

## Event / Action Plans for Noise

*Annex F Event and Action Plan for Noise*

Event	Action			
	Environmental Team (ET)	Independent Environmental Checker (IEC)	Authorised Person (AP)	Contractor
<b>Action Level</b>	<ol style="list-style-type: none"> <li>1. Notify IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, AP and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the AP accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to proposed remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
<b>Limit Level</b>	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and AP;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, AP and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and AP informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst AP, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the AP accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the AP until the exceedance is abated.</li> </ol>

Annex G

## Summary of Implementation Status

**Annex G Implementation Schedule for Environmental Protection Measures**

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
<b>Cultural Heritage</b>					
S3.9.1	S3.2.6	Subject to the outcome of the archaeological investigation, if archaeological deposits are identified to be impacted by the proposed development, appropriate mitigation measures will be recommended and agreed with AMO.	To be advised	During detailed design and construction	√
S3.9.2	S3.3.1	<u>Vibration Monitoring</u> A baseline condition survey and baseline vibration impact will be conducted by a specialist for the approval of AMO and Buildings Department prior to commencement of the construction works to define the vibration control limits and recommend a vibration monitoring proposal for the concerned historic buildings and structures in and outside CPS for AMO's prior approval before commencement of the construction works.	Historic buildings and structures in CPS, the granite walls at Old Bailey Street and the proposed Grade 3 historic building (No. 20 Hollywood Road)	During detailed design and construction	√
S3.9.2	S3.3.3	<u>Compliance of the Approved Measures and Auditing</u> Staff training by an experience building conservation expert or relevant competent person(s) in the environmental team of the project should be provided to the on-site staffs, contractors, sub-contractors and workers of the project before commencement of works to ensure their full understanding of the approved protection schedule, restoration proposal and work methodologies related to cultural heritage, and their respective responsibilities in the implementation of the environmental protection measures.  Regular site audit for cultural heritage should be carried out in the construction phase by an experience building conservation expert in the environmental team ("the Heritage Checker") to investigate the site practice of the contractors and workers and their compliance of the approved work methodologies with respect of conservation works, mitigations for cultural heritage and any related works. A detailed proposal of the regular audit such as methodology (e.g. performance	Whole site	Prior to and during construction	√



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
		<p>and monitoring indicators, control tools, frequency of the audit, etc.) and the conservation professionals to be engaged should be agreed with AMO prior to work commencement.</p> <p>The Heritage Checker shall also attend the regular site meetings with AMO and report the compliance and effectiveness of the mitigation measures for cultural heritage.</p>			
S3.9.3	S3.3.4	<p><u>Archival Recording</u></p> <p>An archival recording should be conducted to provide a detailed reference for the update of the Conservation Management Plan and inventory of historical features of the monuments, the preparation of as-built drawings showing the condition of the historic buildings and structures after the completion of the construction works. These archival records will be a reference source for future maintenance of the character defining elements, conservation of the monuments, interpretation and conservation education of the Site. The archival recording shall include but not limit to the video and photographic recording on the detailed process of the repair trials for different kinds of historical features, conservation works of character defining elements and historic fabrics of the monuments, and a written records of any new changes to the detailed design made in the construction phase illustrate with photos and drawings. A full set of the archives records (including both hard and soft copies) should be submitted to the AMO for approval after the work completion for record purpose. Any new findings related to the conservation of built heritage in the Site identified during the detailed design stage and construction phases shall be properly recorded in details for notification to the AMO and update of the Conservation Management Plan.</p>	Whole Site	During detailed design, construction and prior to operation	N/A – Archival recording will be conducted at later stage.
S3.7.3	-	<p><u>General Construction Methods</u></p> <p>Prior to the commencement of the modification/refurbishment works at an existing building or structure (e.g. masonry walls near the Old Bailey Wing) , a site survey will be carried out by the design team, and all building dimensions and levels of the building/structure shown will be checked and confirmed by the contractor. Non-percussive piling</p>	Whole site	During construction	√

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
		<p>methods will be adopted for the construction of the foundation for the new buildings. Protective and precaution measures to the existing buildings and structure adjacent to the work area (including the proposed Grade 3 historic building (No. 20 Hollywood road) and the granite boundary walls between the Ablutions Block of the police station (building no. 08) and the General Office of the prison area (building no. 18) which is adjacent to the new construction of the Old Bailey Wing and for an old granite walls at Old Bailey Street within 15m from the new construction) shall be provided to avoid damage to the existing features and to safeguard the structural integrity during the course of construction. Small scale handheld pneumatic tools with minimal vibration impact to the existing buildings/ structures are selected so as to have a better logistic and handling at the existing buildings and structures, which usually have only narrow working areas. In cases of the local demolition of structural elements, demountable platforms will be erected to temporarily support the affected area and divert the loading from above to avoid instability and create excessive cracking and settlement of the building/structure.</p>			
S3.7.1 & 3.7.2	-	<p>Implementation and update of the Conservation Management Plan (CMP). Any new findings related to the conservation of the built heritage in the site identified during the detailed design and construction stage shall be properly recorded in details for the notification to the AMO and update in the CMP. After the construction, a cartographic and photographic recording on the restored historic buildings, historic features and the site shall be conducted and the following records shall be included into the CMP as appendices for updating and record purpose:</p> <ul style="list-style-type: none"> <li>• one set of measured drawings and photographic records showing the as-built condition of historic buildings and structures; and</li> <li>• an updated inventory list of the historic features together with the cross referenced location plans and photo records.</li> </ul> <p>One set of updated CMP shall be submitted to the AMO for approval before the operation stage of the project.</p>	Whole site	During detailed design, construction, post-construction and operation	√ - CMP was implemented during the the reporting month. There were no updates for the CMP.

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
<i>Landscape &amp; Visual</i>					
S4.7.27	-	<p><u><i>In-situ Tree Protection - Cordon Zone (CZ)</i></u></p> <p>Cordon off each tree along its drip line (below the crown) with a chain-link fencing of 2.5 m height with padlocked gate, allowing limited access to area only to authorized persons. The base of the perimeter fence will be sealed up to 30 cm height to ensure that no construction drainage water will enter. If grouting is to be conducted less than 5 m from the edge of the CZ, a waterproof membrane will be installed below the ground to a depth of 1.5 m on the outer edge of the CZ to prevent the subsurface lateral movement of contaminated construction wastewater from intruding the soil inside the CZ.</p>	Whole site	During construction	√
S4.7.2	-	<p><u><i>In-situ Tree Protection - Advanced &amp; Phased Root Pruning</i></u></p> <p>All edges of the CZ that will be affected by excavation will undergo root pruning by a trained arborist or horticulturist, in advance of the earth work. The entire affected length of the CZ, plus 3 m additional length at both ends, shall be designated as the root pruning segment (RPS). The require trench will be opened manually in the RPS, be 1.5 m deep and 1 m wide, and closed on the same day after pruning with a good soil mix. All roots with a diameter &gt;20 mm encountered in the course of trench opening shall be cut flushed with the inner wall of the trench. If the RPS exceeds one-quarter of the CZ circumference, the root pruning should be conducted in two stages. Each phase will tackle half of the RPS length. After the first phase, the tree will be allowed to recuperate for not less than four months before the second phase root pruning is conducted. The RPS shall be protected by sheet piles along the outer edge. The rig that installs the piles and the associated operations shall not intrude into the CZ or injure the protected tree.</p>	Whole site	During construction	√
S4.7.2	-	<p><u><i>In-situ Tree Protection - Foliage cleansing system</i></u></p> <p>A sprinkler cleansing system will be installed either in the crown of the tree or at a suitable location on an adjacent building to provide the</p>	Whole site	During construction	√

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
		means to wash the foliage of the accumulated dust when necessary, particularly in the dry season.			
S4.7.2	S4	<p><u>In-situ Tree Protection - Monthly inspection</u></p> <p>Monthly inspection of affected trees by an experienced and appropriately trained arborist or horticulturist using Form 1 – Tree Group Inspection Form and Form 2 – Tree Risk Assessment Form developed by Development Bureau (<a href="http://www.trees.gov.hk/en/doc/TRAGuideline_July2010version_combine.pdf">http://www.trees.gov.hk/en/doc/TRAGuideline_July2010version_combine.pdf</a>) or a form designed by a tree expert and approved by Tree Management Office. All irregularities that deviate from the recommended tree protection measures, or could impose deleterious impacts on the protected trees, must be reported to the authorized person or the tree expert within two days.</p>	Whole site	During construction	√
S4.7.2	-	<p><u>Light Control</u></p> <p>Control of night-time lighting shall be implemented to minimise impact to adjacent VSRs.</p>	Whole site	During construction and operation	√
S4.7.2	S4	<p><u>Compensatory Tree Planting</u></p> <p>A new planting site has been identified for compensatory tree planting in the Parade Ground. The planting is to compensate for felling of T10. The existing tree site will be enlarged to become a wide tree strip to accommodate at least six trees. The entire strip of land that accommodates T1 to T4 should be revamped to improve the soil condition for future tree growth.</p> <p>The new tree strip should be 4 m wide and covered by porous unit pavers to permit the entry of rain and irrigation water and air exchange between the soil and the atmosphere. The unit pavers should be supported by small columns to create a vault-like structure so as to avoid compaction of the underlying soil due to pedestrian trampling. The unit pavers will be movable to provide access to the soil underneath so that fertilizers and conditioners could be added on a</p>	At identified compensatory tree planting location at the Parade Ground	During detailed design and construction	N/A – Compensatory Tree Planting will be conducted at later stage.

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
		<p>regular basis. The air conditioner unit currently located near the proposed planting site should also be removed. This new tree planting site should also be provided with proper irrigation.</p> <p>Pursuant to the "Environment, Transport and Works Bureau Technical Circular (Works) No. 3/2006 Tree Preservation", the compensation ratio should preferably be 1:1 according to trunk girth. T10 has a DBH of 20 cm (Table 4.3), and it is proposed that six trees of heavy standard size be planted, each with a DBH of around 10 cm and root balls of not less than 0.75 m diameter and 0.75 m depth,. Since the aggregate DBH of the new trees would be 60 cm, the rate of compensation is equivalent to three times the DBH of T10, far beyond the requirements</p> <p>The six replacement trees should be planted in the new tree strip in two staggered rows, maximising distance between each tree to avoid mutual interference in the future. It is recommended that the species selected should have a small final dimension of less than 10 m height given the proximity to built structures such as the retaining wall and buildings. Two each of the outstanding and related flowering tree species connected to local natural history are suggested::</p> <ul style="list-style-type: none"> <li>- <i>Bauhinia</i> 'Blakeana' a native evergreen species with deep mauve flowers and an exceptionally long flowering period from late autumn to early spring.</li> <li>- <i>Bauhinia purpure</i>, a native evergreen with lighter purple flowers from late autumn to early winter.</li> <li>- <i>Bauhinia variegata</i>, an exotic deciduous species, with pale pinkish flowers in spring to early summer often when the tree has little or no leaves.</li> </ul>			
S4.7.2	S4	<p><u>Vertical Greening</u></p> <p>Within the limitations of the conservation of the CPS character, greening of vertical structures should be provided where possible. As such it is recommended that the inner southern wall of the Site be planted as a green wall. The plantings should be inserted in between each of the large protruding piers and an offset be made from both the</p>	Inner Southern Wall	During detailed design and construction	N/A – No vertical greening was conducted during the reporting month.

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
		top and bottom edge so that old and new are equally visible. An independent frame should be strategically positioned in order to ensure minimal disturbance to the original wall, and provide the main structural support and planting surface for the green wall. The frame on to which the new green will be planted should contain its own irrigation system so that moisture for the plants will remain mainly on the planting surface and not the existing wall behind. The planting chosen should be appropriate to the Hong Kong climate, requiring relatively little maintenance to sustain the quality of both plants and wall.			
S4.7.2	-	<p><i>New Custom Paving</i></p> <p>New, Porous, Patterned, High Quality, Concrete Custom Pavers should replace most of the existing paving in the open spaces.</p>	Whole site	During detailed design and construction	N/A – No custom paving was conducted during the reporting month.
S4.7.2	S4	<p><u><i>In-situ Tree Protection - Quarterly inspection</i></u></p> <p>Quarterly Inspection of affected and newly planted trees by an experienced and appropriately trained arborist or horticulturist using Form 1 – Tree Group Inspection Form and Form 2 – Tree Risk Assessment Form developed by Development Bureau (<a href="http://www.trees.gov.hk/en/doc/TRAGuideline_July2010version_combine.pdf">http://www.trees.gov.hk/en/doc/TRAGuideline_July2010version_combine.pdf</a>) or a form designed by a tree expert and approved by Tree Management Office for a period of 12 months after construction.</p>	Whole site	During post construction and operation	N/A – The quarterly inspection will be conducted at later stage.
<i>Noise</i>					
S5.9	-	<p>The following site practices should be followed during the construction of the Project:</p> <ul style="list-style-type: none"> <li>• Only well-maintained plant will be operated on-site and plant will be serviced regularly during the construction phase;</li> <li>• Silencers or mufflers on construction equipment will be utilised and will be properly maintained during the construction phase;</li> <li>• Mobile plant, if any, will be sited as far away from NSRs as possible;</li> </ul>	Whole Site	During construction	N/A – Not observed.

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
		<ul style="list-style-type: none"> <li>Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> </ul>			
S5.9	-	Noise insulating sheet would be adopted for certain PME (eg drill rig, excavator for demolition of existing structures, etc). The noise insulating sheet should be deployed such that there would be no opening or gaps on the joints.	Whole Site	During construction	√
S5.9	-	Use temporary noise barriers to mitigate the noise impact arising from the construction works, particularly for low-rise NSRs. Movable noise barriers of 3 m in height with skid footing should be used and located within a few metres of stationary plant and mobile plant such that the line of sight to the NSR is blocked by the barriers. The length of the barrier should be at least five times greater than its height. The noise barrier material should have a superficial surface density of at least 7 kg m <sup>-2</sup> and have no openings or gaps.	Whole Site	During construction	N/A – Not observed.
S5.9	-	Use quiet PME as far as practicable to mitigate the construction noise impact.	Whole Site	During construction	√
S5.9	-	Scheduling of construction activities with identified grouping of PMEs.	Whole Site	During construction	√
S5.11	S5	Weekly noise monitoring will be undertaken at the representative NSRs N2 Ho Fook Building and N5 Chancery House. Monthly site audits will be conducted to ensure that the recommended mitigation measures are properly implemented during the construction stage.	Whole Site	During construction	√
<i>Air Quality</i>					
S6.8.1	-	Dust control measures stipulated in the <i>Air Pollution Control (Construction Dust) Regulation</i> will be implemented during the construction phase to control the potential fugitive dust emissions.	Whole Site	During construction	√

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
S6.8.1	-	In particular: Temporary stockpiles of dusty materials will be either covered entirely by impervious sheets; placed in an area sheltered on the top and three sides; or sprayed with water to maintain the entire surface wet at all the time.	Whole Site	During construction	√
S6.8.1	-	Impervious sheet will be provided for skip hoist for material transport.	Whole Site	During construction	√
S6.8.1	-	Vehicle washing facilities will be provided at the designated vehicle exit points.	Whole Site	During construction	√
S6.8.1	-	Every vehicle will be washed to remove any dusty materials from its chassis and wheels immediately before leaving the worksite.	Whole Site	During construction	√
S6.8.1	-	Road sections between vehicle-wash areas and vehicular entrances will be paved.	Whole Site	During construction	√
S6.8.1	-	The load carried by the trucks will be covered entirely to ensure no dust emission from the vehicles.	Whole Site	During construction	√
S6.8.1	-	Hoarding of not less than 2.4m high from ground level will be provided along the Project Site boundary adjoining a road where the new buildings (Old Bailey Wing and Arbuthnot Wing) will be constructed.	Whole Site	During construction	√
S6.8.1	-	Stockpiles of more than 20 bags of cement, dry pulverised fuel ash and dusty construction materials will be covered entirely by impervious sheeting sheltered on top and 3-sides.	Whole Site	During construction	N/A – Not observed.
S6.8.1	-	An effective dust screen will be provided to enclose scaffolding, if required, from the ground floor level of building for construction of superstructure of the new buildings.	Whole Site	During construction	√
S6.8.1	-	Impervious dust screen or sheeting will be implemented for demolition of structures and renovation of outer surfaces of structures that abuts or fronts open area accessible to the public to no less than 1m higher than the highest level of the structure being demolished.	Whole Site	During construction	√
S6.8.1	-	The area at which demolition work takes place will be sprayed with water or dust suppression chemical immediately prior to, during and immediately after the demolition activity.	Area for Demolition Work	During construction	√



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
S6.8.1	-	ULSD will be used for all construction plant on-site.	Whole Site	During construction	N/A – Not observed.
S6.8.1	-	The engine of the construction equipment or trucks during idling will be switched off.	Whole Site	During construction	√
S6.8.1	-	Site practices such as regular maintenance and checking of construction equipment deployed on-site will be conducted to avoid any black smoke emissions and to minimise gaseous emissions.	Whole Site	During construction	N/A – Not observed.
S6.10	S3.2	Monthly environmental site audits to ensure that appropriate dust control measures are properly implemented and good construction site practices are adopted throughout the construction period.	Whole Site	During construction	√
<i>Water Quality</i>					
S7.6	-	Channels, earth bunds or sand bag barriers will be provided on site to direct stormwater to silt removal facilities. The design of silt removal facilities will make reference to the guidelines in <i>Appendix A1 of ProPECC PN 1/94</i> . All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly.	Whole Site	During construction	√
S7.6	-	All drainage facilities and erosion and sediment control structures will be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit will be removed regularly and disposed of.	Whole Site	During construction	N/A – Not observed.
S7.6	-	Measures will be taken to reduce the ingress of stormwater into excavation areas. If the excavation of the concrete foundation is to be carried out in wet season, they will be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations will be discharged into stormwater drains via silt removal facilities.	Whole Site	During construction	N/A – Not observed.
S7.6	-	Open stockpiles of excavated and demolition materials will be covered with tarpaulin or similar fabric during rainstorms. Measures will be taken to prevent the washing away of residues, chemicals or debris into any drainage system.	Whole Site	During construction	N/A – Not observed.

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
S7.6	-	Manholes (including newly constructed ones) will always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system.	Whole Site	During construction	N/A – Not observed.
S7.6	-	Precautions will be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of <i>ProPECC PN 1/94</i> . Particular attention will be paid to the control of silty surface runoff during storm events.	Whole Site	During construction	N/A – Not observed.
S7.6	-	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge will be adequately designed for the controlled release of stormwater flows. All sediment traps will be regularly cleaned and maintained. The temporary diverted drainage will be reinstated to the original condition when the construction work has finished or the temporary diversion is no longer required.	Whole Site	During construction	N/A – Not observed.
S7.6	-	Vehicle and plant servicing areas, vehicle washing bays and lubrication bays will, as far as possible, be located within roofed areas. The drainage in these covered areas will be connected to foul sewers via a petrol interceptor.	Whole Site	During construction	N/A – Not observed.
S7.6	-	Oil leakage or spillage will be contained and cleaned up immediately. Waste oil will be collected and stored for recycling or disposal.	Whole Site	During construction	N/A – Not observed.
S7.6	-	Waste streams classifiable as chemical wastes will be properly stored, collected and treated.	Whole Site	During construction	√
S7.6	-	All fuel tanks and chemical storage areas will be provided with locks and be sited on paved areas.	Whole Site	During construction	√
S7.6	-	The storage areas will be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled oil, fuel and chemicals from reaching the receiving waters.	Whole Site	During construction	√
S7.6	-	The Contractors will prepare guidelines and procedures for immediate clean-up actions following any spillages of oil, fuel or chemicals.	Whole Site	During construction	√

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
S7.6	-	Surface runoff from bunded areas will pass through oil/grease traps prior to discharge to the stormwater system	Whole Site	During construction	N/A – Not observed.
S7.6	-	The stormwater discharge from the site will be monitored as part of the routine monitoring under the WPCO licence, if applicable.	Whole Site	During construction	N/A – Not observed.
S7.6	-	The existing toilet facilities of the CPS will be available to the construction workforce. The sewage will be discharged to the public sewer.	Whole Site	During construction	√
S7.8	S5.2	Monthly site audits of the works areas will be carried out during the construction phase to monitor the environmental performance of the Project and to enable prompt actions to rectify any malpractice which may give rise to water pollution problem.	Whole Site	During construction	√
<i>Waste Management</i>					
S8.5	S6.3.1 & Table 6.1	<u>General</u> The Contractor shall apply for and obtain all the necessary waste disposal permits or licences are obtained prior to the commencement of the construction works.	Whole Site	During construction	√
S8.5	-	<u>Management of Waste Disposal</u> The construction contractor will open a billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill reception facilities, sorting facilities, landfills will require a valid “chit” which contains the information of the account holder to facilitate waste transaction recording and billing to the waste producer.	Whole Site	During construction	√
S8.5	S6.2	A trip-ticket system will also be established to monitor the disposal of construction waste at landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor.	Whole Site	During construction	√

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
S8.5	S6 & Table 6.1	A recording system for the amount of wastes generated/recycled and disposed of will be established during the construction phase.	Whole Site	During construction	√
S8.5	S6.3	<u>Reduction of Construction Waste Generation</u>  C&D material will be segregated on-site into public fill and construction waste and stored in different containers or skips to facilitate reuse of the public fill and proper disposal of the construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	Whole Site	During construction	√
S8.5	S6	<u>Chemical Waste</u>  The contractor will register as a chemical waste producer with the EPD.	Whole Site	During construction and operation	√
S8.5	S6	Containers used for storage of chemical waste shall: <ul style="list-style-type: none"> <li>• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li> <li>• Have a capacity of less than 450 L unless the specifications have been approved by the EPD; and</li> <li>• Display a label in English and Chinese in accordance with instructions prescribed in <i>Schedule 2 of the Regulations</i>.</li> </ul>	Whole Site	During construction and operation	√
S8.5	S6	Storage areas for chemical waste shall: <ul style="list-style-type: none"> <li>• Be clearly labelled and used solely for the storage of chemical waste;</li> <li>• Be enclosed on at least 3 sides;</li> <li>• Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest;</li> <li>• Have adequate ventilation;</li> <li>• Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and</li> <li>• Be arranged so that incompatible materials are appropriately separated.</li> </ul>	Whole Site	During construction and operation	√

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Location	When to Implement the Measure	Status
S8.5	S6	A licensed contractor shall be employed to collect chemical waste for delivery to a licensed treatment facility.	Chemical Waste Treatment Centre at Tsing Yi	During construction and operation	N/A – Not observed.
S8.5	S6 & Table 6.1	<u>General Refuse</u> General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to the transfer station, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts.	Whole site	During construction	√
S8.5	S6	Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the Site. Materials recovered will be sold for recycling.	Whole site	During construction and operation	√
S8.5	S6	<u>Staff Training</u> At the commencement of the construction works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including waste reduction, reuse and recycling.	Whole site	Commencement of construction	√
S8.7	S6.1 & 6.3	Monthly audits of the waste management practices will be carried out during the construction phases to determine if wastes are being managed in accordance with the recommended good site practices. The audits will examine all aspects of waste management including waste generation, storage, recycling, transport and disposal.	Whole site	During construction	√

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Gammon Construction Ltd
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Ltd
- N/A Not Applicable in Reporting Period

Annex H

## Noise Monitoring Results

## Annex H Noise Monitoring Results

### Daytime Noise Monitoring Results


#### NM6 Chancery Mansion

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90						
1-Jun-12	11:20	11:50	Fine	64.2	65.3	63.1	Lifting (within the project site)	Traffic Noise	-	0.3	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
7-Jun-12	10:25	10:55	Sunny	66.4	67.5	63.2	Lifting, interior fitting (within the project site)	Traffic Noise	-	0.2	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
13-Jun-12	15:25	15:55	Trace rain	67.5	69.8	65.0	Breaker, lifting (within the project site)	Traffic Noise	-	0.3	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
19-Jun-12	10:30	11:00	Cloudy	65.6	67.2	63.4	Lifting (within the project site)	Traffic Noise	-	0.3	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
25-Jun-12	10:45	11:15	Cloudy	64.2	65.6	63.0	Lifting (within the project site)	Traffic Noise	-	0.5	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
30-Jun-12	11:30	12:00	Cloudy	64.0	65.3	63.0	-	Traffic Noise	-	0.5	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
<b>Min.</b>				<b>64.0</b>								
<b>Max.</b>				<b>67.5</b>								

#### NM2 Ho Fook Building

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90						
1-Jun-12	10:42	11:12	Fine	67.5	69.2	65.1	Lifting (within the project site)	Traffic noise	-	0.2	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
7-Jun-12	9:48	10:18	Sunny	64.1	65.9	61.9	Lifting, interior fitting (within the project site)	Traffic Noise	-	0.2	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
13-Jun-12	13:00	13:30	Trace rain	66.0	67.7	63.5	Breaker, lifting (within the project site)	Traffic Noise	-	0.3	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
19-Jun-12	11:08	11:38	Cloudy	64.5	66.4	61.9	Lifting (within the project site)	Traffic Noise	-	0.2	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
25-Jun-12	10:05	10:35	Cloudy	63.6	65.3	61.8	Lifting (within the project site)	Traffic Noise	-	0.5	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
30-Jun-12	10:50	11:20	Cloudy	63.3	64.5	61.8	-	Traffic Noise	-	0.2	RION - NL52 (S/N 00710259)	RION - NC73 (S/N 10997142)
<b>Min.</b>				<b>63.3</b>								
<b>Max.</b>				<b>67.5</b>								

Normal Weekdays Noise Monitoring Results at NM6 - Chancery Mansion (Leq, 30min)




Remark:

- 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period



Normal Weekdays Noise Monitoring Results at NM2 - Ho Fook Building (Leq, 30min)




Remark:

- 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period

Annex I

# Construction Programme for the Project



Start Date 07JUL10  
 Finish Date 31DEC14  
 Data Date 07JUL10  
 Run Date 07SEP11 09:41

Early Bar  
 Progress Bar

TP30

**CENTRAL POLICE STATION  
 CONSERVATION AND REVITALIZATION  
 (MANAGEMENT CONTRACT)  
 CONSTRUCTION PROGRAMME**

Sheet 1 of 1



GCL / P / J3416 / SUM/CP01 (rev 2)			
Date	Revision	Checked	Approved
05SEP11	EPD submission		
30JUN12	Progress markup as of 30Jun12		

?Primavera Systems, Inc.

Annex J

## Tree Inspection Reports



R01706  
 欣榮 (香港) 環境管理有限公司

4/1/1

Yan Wing (Hong Kong) Environment Management Limited

香港 新界 沙頭角 新樓街 15 號 二樓  
 No. 15, San Lau Street, 1/F., Sha Tau Kok, N.T., Hong Kong

RECEIVED  
 26 JUN 2012

通信地址 (Mail Address) : 上水郵局信箱 八八九 號 (Sheung Shui Post Office Box 889)

Tel: 9776 1987, 2486 2317 Fax: 2482 4667 E-mail: yanwinghk@netvigator.com

25<sup>th</sup> June 2012

Our Ref. : YW/TP/GAMMON/2012/6/1

Gammon Construction Limited  
 28/F Devon House  
 TaiKoo Place 979 King's Road  
 Hong Kong  
 Attn : Mr. Cliff C.H. LEUNG

Tel. 2516 8823  
 Fax.2516 6260

Dear Sir,

**Summary of Monthly Inspection Report for the Six Existing Trees  
 at Central Police Station Compound for May 2012  
 ( Contract Ref. : J3416/400.4/D00025 )**

Tree No.	Botanical Name	Date of Inspection	Overall Health Condition Good/Fair/Poor	Remarks
Tree-5	<i>Mangifera indica</i> 芒果	7 <sup>th</sup> June 2012	Good	1.To trim the lower branches.
Tree-6	<i>Aleurites moluccana</i> 石栗	7 <sup>th</sup> June 2012	Fair	1.Overgrown branches/leaves had been pruned on 1.6.2012.
Tree-7	<i>Aleurites moluccana</i> 石栗	7 <sup>th</sup> June 2012	Fair	1.Overgrown branches/leaves had been pruned on 1.6.2012.
Tree-8	<i>Plumeria rubra</i> 紅雞蛋花	7 <sup>th</sup> June 2012	Fair	N.F.A.
Tree-9	<i>Araucaria cunninghamia</i> 花旗杉	7 <sup>th</sup> June 2012	Fair	1.The tree emits transparent juice on a cavity. Close observation is required in the coming months.
Tree-11	<i>Dracaena marginata</i> 馬尾鐵	7 <sup>th</sup> June 2012	Fair	1.To remove the dead branches before typhoon seasons..



欣榮 (香港) 環境管理有限公司

**Yan Wing (Hong Kong) Environment Management Limited**

香港 新界 沙頭角 新樓街 15 號 二樓

No. 15, San Lau Street, 1/F., Sha Tau Kok, N.T., Hong Kong

通信地址 (Mail Address) : 上水郵局信箱 八八九 號 (Sheung Shui Post Office Box 889)

Tel: 9776 1987, 2486 2317 Fax: 2482 4667 E-mail: yanwinghk@netvigator.com

---

Tree Inspection Reports and Tree Group Inspection Form (Form 1) are attached for your reference and record, please.

I should be much grateful if you could endorse the attached Invoice (No.1025) and fax it to my Office at 2482 4667. Thank you.

Yours faithfully

For and on behalf of  
Yan Wing (HK) Environment Management Ltd.

( WONG Pak Hay )  
Horticulture Manager



**FORM 1: TREE GROUP INSPECTION FORM**

**表格 1: 樹群檢查表格**

**General Information 基本資料**

Company 公司:	<b>Gammon Construction Ltd</b>	Name of Tree Inspection officer 巡查人員姓名:	<b>HO Kun Chung</b>
File Ref. 檔案編號:	<b>YW/TP/GAMMON/2012/6/2</b>	Name of Endorsement Officer 覆核人員姓名:	<b>WONG Pak Hay</b>
Date of Inspection 巡查日期:	<b>June 7, 2012</b>		
Project/Contract No. 合約/工程編號:	<b>J3416/400.4/D00025</b>		

**Location Information 位置資料**

Location 地點:	<b>Central Police Station Compound</b>	Nearby Utility Post No. 就近公用設施編號:	
Location Types 地點類別: Address: _____ (multiple answers allowed) 可選多於一項	<input type="checkbox"/> Roadside 路旁 <input checked="" type="checkbox"/> Open space 空地 <input type="checkbox"/> Exhibition Centre 展覽中心 <input type="checkbox"/> View Point 觀景台 <input type="checkbox"/> Walking / nature trail 行山徑 / 自然徑 <input type="checkbox"/> Others (please specify) 其他 (請說明): _____	<input type="checkbox"/> Community Hall / Centre 社區會堂 / 中心 <input type="checkbox"/> Roadside Planter 路旁花園 <input type="checkbox"/> Rain shelter / pavilion 避雨亭 / 涼亭 <input type="checkbox"/> Sitting out area 休憩處	

**General Tree Information 基本樹木資料**

\* Delete as appropriate 請把不合適的刪除

Main tree species in the group or minority tree species of significant size 在群組內的主要樹種或樹幹胸徑或高度或樹冠範圍較大的樹種 (Note 2)	Approx. number of trees in the relevant species or as a % of tree group 該樹種在群組內的百分比/數目*	Range of tree height (m) 該樹種高度範圍	Overall health condition 整體健康狀況 (good, fair, poor 好, 良, 差)	Overall structural condition 整體結構狀況 (good, fair, poor 好, 良, 差)	Other remarks (Any special tree condition, e.g. dying/dead, pest/disease problem and structural defects; and soil condition 其他評語 (樹木狀況例如: 凋謝/枯樹/病蟲害或結構問題; 及泥土狀況)
<i>Mangifera indica</i> 芒果	17%, 1 No.	16M	GOOD	GOOD	To trim the lower branches.
<i>Aleurites moluccana</i> 石栗	32% 2 Nos.	10-13M	FAIR	FAIR	N.F.A.
<i>Plumeria rubra</i> 紅雞蛋花	17% 1 No.	7M	FAIR	FAIR	N.F.A.
<i>Araucaria cunninghamia</i> 花旗杉	17% 1 No.	13M	FAIR	FAIR	Transparent juice discovered on a cavity.
<i>Dracaena marginata</i> 馬尾鐵	17% 1 No.	8M	FAIR	FAIR	To remove the dead branches.

**Target 目標**

<b>TARGET</b> (people or property potentially affected by tree/branch failure) 目標 (因樹木倒塌或枝條斷裂而受影響的人或財產)
Does target exist? 目標是否存在? <input checked="" type="checkbox"/> Yes 是 <input type="checkbox"/> No 否
Can target be moved? 能否移除目標? <input type="checkbox"/> Yes 是 <input checked="" type="checkbox"/> No 否
Can the use of site be restricted? 可否限制場地的使用? <input checked="" type="checkbox"/> Yes 是 <input type="checkbox"/> No 否
Frequency of use of location 使用該地點的頻密程度: <input type="checkbox"/> Occasional use 偶爾使用 <input type="checkbox"/> Intermittent use 間歇使用 <input checked="" type="checkbox"/> Frequent use 經常使用 <input type="checkbox"/> Constant use 恆常使用

**Identification of Trees for Remedial Action or Detailed Tree Risk Assessment**

識別下述樹木，以便採取風險緩減措施或進行詳細樹木風險評估

Trees falling under the following criteria 樹木屬於以下任何一項或多於一項類別	Number of trees 樹木數量	Remedial action or detailed tree risk assessment 緩減措施或進行詳細樹木風險評估
(1) Trees on complaint list with structural or health problems 投訴個案中，結構或健康問題的樹木 (Note 1)	<b>NII</b>	
(2) Mature trees belonging to species with brittle wood structure and having unsatisfactory health or structural conditions with failure potential 屬木質脆弱品種並已達成熟期及有倒塌風險的樹木 (Note 1)	<b>NII</b>	
(3) Tree with major defects or health problems 有明顯缺陷或健康問題的樹木 (Note 1)	<b>NII</b>	
(4) Trees growing in very stressful site conditions with failure potential 生長於非常擠壓環境而有倒塌風險的樹木 (Note 1)	<b>NII</b>	

**Attached Information 附夾資料**

<input type="checkbox"/> Site plan 場地平面圖 <input checked="" type="checkbox"/> Photo record 相片紀錄 <input type="checkbox"/> Others 其他 (please specify 請說明): <b>Monthly Inspection Reports</b>
---

Signature of Tree Inspection Officer: \_\_\_\_\_

Signature of Endorsement Officer: \_\_\_\_\_

Name of Contractor

**Yan Wing (HK) Environment Management Ltd.**

Date:

**25-6-2012**



Note 1: If remedial action (such as pruning) undertaken cannot mitigate the potential risk of tree or branch failure, detailed tree risk assessment (using Form 2) should be carried out.  
 備註 1: 若風險緩減措施(如枝幹修剪)仍未能解決倒塌或枝條斷裂的潛在風險，應為該樹進行詳細的樹木風險評估(表格 2)。  
 Note 2: Please read in conjunction with TMO's Guidelines on Tree Risk Assessment and Management Arrangement (Para. 4.3. refers)  
 備註 2: 請參閱樹木管理辦事處的樹木風險評估安排及管理指引(第 4.3 節)

**Inspection Report for the 6 Existing Trees  
at Central Police Station Compound  
( Contract Ref. : J3416/400.4/D00025 )**

I. TREE NUMBER : Tree-5 *Mangifera indica* 芒果

II. BASIC INFORMATION :

Height (m)	16m	Crown spread (m)	18m
DBH (mm)	1000mm	Overall Health Condition Good/Fair/Poor	Good
Date of Inspection	7 <sup>th</sup> June 2012	Last Inspection Date	21 <sup>st</sup> May 2012

III. COMMENTS :

1. Overall health condition of the tree is good.
2. The undergrowth had been removed from the planter.
3. Two trial pits have been reinstated inside the cordon zone prior to inspection.
4. Some lower branches and leaves are too close to the nearby buildings.
5. The site appears clean and tidy.

IV. RECOMMENDATIONS :

1. To trim the lower branches / leaves which are too close to the buildings.

V. PHOTO RECORD :





Fig 2. Too many undergrowth were jamming at the same planter during inspection on 21 May 2012.



Fig. 3 All the undergrowth had been removed on 7 June 2012.



Fig. 4 Some lower branches and leaves are too close to the nearby buildings. Trimming of such branches/leaves is recommended.



Fig. 5 Two trial pits have been reinstated prior to inspection.



Fig. 6 Appropriate notice display in front of the cordon zone.



Fig. 7 Front view of Tree-5.



Fig. 8 Overall view of Tree-5 during inspection on 7<sup>th</sup> June 2012.



Signature of Inspection Officer :  
(Mr. HO Kun-chung, ISA CA-HK0452A)

Signature of Endorsement Officer :  
(Mr. WONG Pak-hay, Contract Manager)

Name of Contractor :

Dated this :

A handwritten signature in blue ink, appearing to be 'Ho', written over a horizontal line.

Yan Wing (HK) Environment  
Management Ltd.

25<sup>th</sup> June 2012



**Inspection Report for the 6 Existing Trees  
at Central Police Station Compound  
( Contract Ref. : J3416/400.4/D00025 )**

I. TREE NUMBER : Tree-6 *Aleurites moluccana* 石栗

II. BASIC INFORMATION :

Height (m)	10m	Crown spread (m)	10m
DBH (mm)	510mm	Overall Health Condition Good/Fair/Poor	Fair
Date of Inspection	7 <sup>th</sup> June 2012	Last Inspection Date	21 <sup>st</sup> May 2012

III. COMMENTS :

1. Overall health condition of the tree is fair.
2. The planter is clean and tidy.
3. Construction works are in progress outside the cordon zone.
4. The site appears clean and tidy.
5. Overgrown branches / leaves had been pruned on 1<sup>st</sup> June 2012.

IV. RECOMMENDATIONS :

1. No further action is required.

V. PHOTO RECORD :




Fig 2. The planter is clean and tidy.



Fig. 3 The site appears clean and tidy at the time of inspection.



Fig. 4 Overall view of Tree-6 during inspection on 7<sup>th</sup> June 2012.



Fig. 5 Construction works are in progress outside the cordon zone.



Fig. 6 Overgrown branches/leaves were too close to the wire-netted fence during inspection on 21<sup>st</sup> May 2012.



Fig. 7 Overgrown branches/leaves had been pruned on 1<sup>st</sup> June 2012.



Signature of Inspection Officer :  
(Mr. HO Kun-chung, ISA CA-HK0452A)

Signature of Endorsement Officer :  
(Mr. WONG Pak-hay, Contract Manager)

Name of Contractor :

Dated this :

Yan Wing (HK) Environment  
Management Ltd.

25<sup>th</sup> June 2012





**Inspection Report for the 6 Existing Trees  
at Central Police Station Compound  
( Contract Ref. : J3416/400.4/D00025 )**

I. TREE NUMBER : Tree-7 *Aleurites moluccana* 石栗

II. BASIC INFORMATION :

Height (m)	13m	Crown spread (m)	12m
DBH (mm)	650mm	Overall Health Condition Good/Fair/Poor	Fair
Date of Inspection	7 <sup>th</sup> June 2012	Last Inspection Date	21 <sup>st</sup> May 2012

III. COMMENTS :

1. Overall health condition of the tree is fair.
2. Planter is clean and tidy.
3. The site appears clean and tidy.
4. Overgrown branches /leaves had been pruned on 1<sup>st</sup> June 2012.

IV. RECOMMENDATIONS :

1. No further action is required.

V. PHOTO RECORD :



Fig 2. The planter appears clean and tidy.



Fig. 3 Overall view of Tree-7 during inspection on 7<sup>th</sup> June 2012.




Fig. 4 The site is clean and tidy at the time of inspection.



Fig. 5 Overgrown branches /leaves were too close to the fence of the cordon zone during the inspection on 21<sup>st</sup> May 2012.



Fig. 6 Overgrown branches/leaves had been pruned on 1<sup>st</sup> June 2012.



Signature of Inspection Officer :  
(Mr. HO Kun-chung, ISA CA-HK0452A)

Signature of Endorsement Officer :  
(Mr. WONG Pak-hay, Contract Manager)

Name of Contractor :

Yan Wing (HK) Environment  
Management Ltd.



Dated this :

25<sup>th</sup> June 2012

**Inspection Report for the 6 Existing Trees  
at Central Police Station Compound  
( Contract Ref. : J3416/400.4/D00025 )**

I. TREE NUMBER : Tree-8 *Plumeria rubra* 紅雞蛋花

II. BASIC INFORMATION :

Height (m)	7m	Crown spread (m)	9m
DBH (mm)	430mm	Overall Health Condition Good/Fair/Poor	Fair
Date of Inspection	7 <sup>th</sup> June 2012	Last Inspection Date	21 <sup>st</sup> May 2012

III. COMMENTS :

1. Overall health condition of the tree is fair.
2. The planter is clean and tidy.
3. Cleanliness of the site is acceptable.
4. Area outside the cordon zone appears clean and tidy.
5. The tree is in blossom at the time of inspection.

IV. RECOMMENDATIONS :

1. No further action is required.

V. PHOTO RECORD :



Fig 2. The planter is clean and tidy at the time of inspection.



Fig. 3 Cleanliness of the site is acceptable.



Fig. 4 Area outside the cordon zone is clean and tidy.



Fig. 5 Overall view of Tree-8 on 7<sup>th</sup> June 2012.



Fig. 6 The tree is in blossom at the time of inspection.



Signature of Inspection Officer :  
(Mr. HO Kun-chung, ISA CA-HK0452A)

Signature of Endorsement Officer :  
(Mr. WONG Pak-hay, Contract Manager)

Name of Contractor :

Yan Wing (HK) Environment  
Management Ltd.

Dated this :

25<sup>th</sup> June 2012





**Inspection Report for the 6 Existing Trees  
at Central Police Station Compound  
( Contract Ref. : J3416/400.4/D00025 )**

I. TREE NUMBER : Tree - 9 *Araucaria cunninghamia* 花旗杉

II. BASIC INFORMATION :

Height (m)	13m	Crown spread (m)	5m
DBH (mm)	230mm	Overall Health Condition Good/Fair/Poor	Fair
Date of Inspection	7 <sup>th</sup> June 2012	Last Inspection Date	21 <sup>st</sup> May 2012

III. COMMENTS :

1. Overall health condition of the tree is fair.
2. Cleanliness of the planter is acceptable at the time of inspection.
3. The site inside the cordon zone is clean and tidy.
4. The tree emits transparent juice on a cavity, but no signs of pest or disease have been detected.
5. Construction works are in progress outside the cordon zone.

IV. RECOMMENDATIONS :

1. Close observation on the above-mentioned cavity is required in the coming months.

V. PHOTO RECORD :




Fig 2. Cleanliness of the planter is acceptable at the time of inspection.



Fig. 3 The site inside the cordon zone is clean and tidy.



Fig. 4 The tree emits transparent juice on a small cavity, but no signs of pest or disease have been detected. Close observation is required in the coming months.




Fig. 5 Construction works are in progress outside the cordon zone.



Fig. 6 Overall view of Tree-9 on 7<sup>th</sup> June 2012.



Signature of Inspection Officer :  
(Mr. HO Kun-chung, ISA CA-HK0452A)

Signature of Endorsement Officer :  
(Mr. WONG Pak-hay, Contract Manager)

Name of Contractor :

Dated this :

  
\_\_\_\_\_  
Yan Wing (HK) Environment  
Management Ltd.  
\_\_\_\_\_  
25<sup>th</sup> June 2012  
\_\_\_\_\_



**Inspection Report for the 6 Existing Trees  
at Central Police Station Compound  
( Contract Ref. : J3416/400.4/D00025 )**

I. TREE NUMBER : Tree -11 *Dracaena marginata* 馬尾鐵

II. BASIC INFORMATION :

Height (m)	8m	Crown spread (m)	2m
DBH (mm)	170mm	Overall Health Condition Good/Fair/Poor	Fair
Date of Inspection	7 <sup>th</sup> June 2012	Last Inspection Date	21 <sup>st</sup> May 2012

III. COMMENTS :

1. Overall health condition of the tree is fair.
2. Cleanliness of the planter is acceptable.
3. Two doors are properly locked and restrict admittance to the cordon zone.
4. Appropriate poster displays in front of the fence.
5. Some dead branches appear on the tree.

IV. RECOMMENDATIONS :

1. To remove the dead branches before typhoon seasons.

V. PHOTO RECORD :



Fig. 2 Cleanliness of the planter is acceptable at the time of inspection.



Fig. 3 Two doors are properly locked and restrict admittance to the cordon zone.



Fig. 4 Appropriate poster displays in front of the fence.



Fig. 5 Some dead branches appear on the tree. Trimming of these dead branches is recommended.



Fig. 6 Overall view of Tree-11 during inspection on 7<sup>th</sup> June 2012.



Signature of Inspection Officer :  
(Mr. HO Kun-chung, ISA CA-HK0452A)

Signature of Endorsement Officer :  
(Mr. WONG Pak-hay, Contract Manager)

Name of Contractor :

Yan Wing (HK) Environment  
Management Ltd.



Dated this :

25<sup>th</sup> June 2012




Annex K

Environmental Complaint,  
Environmental Summon  
and Prosecution Log

*Annex K Cumulative Complaint and Summons/Prosecutions Log*

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
November 2011	0	0
December 2011	0	0
January 2012	0	0
February 2012	0	0
March 2012	4	0
April 2012	0	0
May 2012	0	0
June 2012	2	0
Overall Total	6	0



**Central Police Station  
Conservation and Revitalisation Project**



**COMPLAINT INVESTIGATION REPORT**

*Basic Information of Complaint*


Log Number:	2012/06/001
Date of Complaint Received	14 June 2012
Location of Complaint	Project Site
Nature of Complaint	Noise nuisance
Complaint Received by	Environmental Protection Department (EPD), Mr Tang
Complainant	A neighborhood resident

*Details of Complaint*

EPD has received a complaint from a neighbourhood resident of Central Police Station on the noise nuisance came from Chancery Lane at 8:30pm on 13 June 2012.

## Investigation Report

1. According to the works summary provided by the Contractor, no major construction activities were carried out but only manual washing of pile tube was conducted near block 17 at around 8:30pm on 13 June 2012. The location of the work area is presented in the Figure 1.



**Figure 1 Site layout plan marking for Enquiry & Complaint log (CPS/E&C/06)**

2. In view of the location of the information of the complaint and the location of the works taken, manual washing of pipe tube could be the possible source of noise nuisance. Follow-up action is recommended.

**Mitigation Measures and Follow-Up Actions Recommended to Contractor**

The Contractor should follow all relevant noise requirements specified in EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project. The Contractor has been reminded to emphasize the legal requirement of working in the restricted hours to site management team and workers.

The following measures have been implemented by the Contractor to further minimize the noise nuisance to the adjacent users after receiving the complaint immediately:

- Reminder letters concerning the legal requirement of working in the restricted hours, period of restricted hours, application of Construction Noise Permit (CNP) and in-house rules have been issued to each work package contractor on 18 June 2012.
- An internal meeting with manager of Gammon, the Engineer and site agent has been conducted on 18 June 2012 to emphasis the application of CNP, period of restricted hours and in-house rules for working in the restricted hours.
- Besides, Tool Box Talk about good site practices, work during restricted hours and Permit to Work System will be conducted for frontline workers and operation supervisor team on 20 June 2012.

Date of File Closed : 20 June 2012

Approved by:

ET Leader

IEC

JCCPS's  
Representative

Rocco Design  
Architect's  
Representative



(Name: Winnie Ko)  
Date: 20 June 2012



(Name: Sharifah Or)  
Date: 20 June 2012



(Name: C. W. Sham)  
Date: 20 Jun 2012



(Name: CHARLES KUNG )  
Date: 20 Jun 2012

Gammon's  
Representative



(Name: CLIFF LEUNG)  
Date: 2012-06-20



**Central Police Station  
Conservation and Revitalisation Project**



**COMPLAINT INVESTIGATION REPORT**

*Basic Information of Complaint*


Log Number:	2012/06/002
Date of Complaint Received	28 June 2012
Location of Complaint	Project Site
Nature of Complaint	Noise nuisance
Complaint Received by	Central Police Station Website, Enquiry System
Complainant	Rachel Earhard

*Details of Complaint*

The Enquiry System of Central Police Station Website has recorded a complaint on the noise nuisance generated from the Project Site at 8:30pm on 12 June 2012. The complaint was received by Gammon Construction Limited on 28 June 2012.

## Investigation Report

1. According to the information provided by the Contractor, no major construction activities were carried out, but only manual washing of grouting tube and casing and site cleaning work were conducted near Block 17 at around 8:30pm on 12 June 2012. The location of the work area is presented in the Figure 1.



2. Manual washing of grouting tube and casing and site cleaning work could be the possible source of noise nuisance. Follow-up action is recommended.

**Mitigation Measures and Follow-Up Actions Recommended to Contractor**

The Contractor should follow all relevant noise requirements specified in EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project. The Contractor has been reminded to emphasize the legal requirement of working in the restricted hours to site management team and workers.

A similar complaint was received on 14 June 2012 by EPD about noise nuisance came from project site near Chancery Lane at 8:30pm on 13 June 2012, which is one day after receiving the complaint on CPS website. The following measures have been implemented by the Contractor to further minimize the noise nuisance to the adjacent users after receiving the complaint dated 14 June 2012:

- Operation team (e.g. site agent, sub-agent) has conducted site inspection at 6:00 pm since 14 June 2012 to ensure all construction works cease and to switch off the operating PME (e.g. ventilation fan) if no valid CNP was granted by the EPD;
- Reminder letters concerning the legal requirement of working in the restricted hours, period of restricted hours, application of Construction Noise Permit (CNP) and in-house rules have been issued to each work package contractor on 18 June 2012;
- Tool Box Talk about good site practices, work during restricted hours and Permit to Work System has been conducted for frontline workers and operation supervisor team on 20 June 2012;
- An internal meeting with manager of Gammon, the Engineer and site agent has been conducted to emphasize the application of CNP, period of restricted hours and in-house rules for working in the restricted hours on 18 June 2012;
- Electricity supply to the construction site has been automatically switched off at 6:50 pm besides the supply for the office and emergency lighting since 25 June 2012.

Date of File Closed : 09 July 2012

Approved by:

ET Leader

IEC

JCCPS's  
Representative

Rocco Design  
Architect's  
Representative



(Name: Winnie Ko)  
Date: 9 July 2012



(Name: Sharifah Or)  
Date: 10 July 2012



(Name: KENNETH LEE)  
Date: 16/7/2012



(Name: CHARLES KING)  
Date: 16/7/2012

Gammon's  
Representative



(Name: CLIFF (Cliff))  
Date: 9 July 2012



Annex L

Records of Vibration  
Monitoring for Demolition  
Works

Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring

---

**Record of  
Vibration Monitoring for  
Demolition Works at  
Central Police Station Compound at  
No. 10, Hollywood Road**

**Report no.10**

**(21 May 2012 ~ 2 June 2012)**

**Demolition Works**  
**Central Police Station Compound at No. 10, Hollywood Road**  
**Record of Vibration Monitoring**

---

Stage: Initial Stage (Baseline) for stage 1

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
23 Dec 2011	11:05	VM1	0.51	5	No demolition activity
23 Dec 2011	14:18	VM4	0.25	5	
23 Dec 2011	14:27	VM5	0.63	5	
23 Dec 2011	13:30	VM6	0.13	5	
23 Dec 2011	14:40	VM7	0.13	5	
23 Dec 2011	14:06	VM8	0.13	5	
23 Dec 2011	13:21	VM9	0.13	5	
23 Dec 2011	13:41	VM10	0.13	5	

Stage: Initial Stage (Baseline) for stage 2

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
24 February 2012	17:41	VM1	0.25	5	No demolition activity
24 February 2012	17:17	VM3	0.25	5	
24 February 2012	17:50	VM5	0.25	5	
24 February 2012	17:53	VM6	0.32	5	
24 February 2012	17:57	VM8	0.35	5	
24 February 2012	18:02	VM9	0.35	5	
24 February 2012	15:01	VM11	0.13	5	
24 February 2012	15:57	VM12	0.13	5	
24 February 2012	15:37	VM13	1.14	5	
24 February 2012	15:20	VM14	0.13	5	
24 February 2012	15:48	VM15	0.13	5	
24 February 2012	16:18	VM16	0.89	5	
24 February 2012	16:02	VM17	0.13	5	
24 February 2012	16:51	VM18	0.13	5	
24 February 2012	16:39	VM19	0.13	5	

Stage: Initial Stage (Baseline) for stage 2a

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
30 April 2012	09:01	VM7	0.63	5	No demolition activity
30 April 2012	09:10	VM9	0.25	5	

**Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring**

---

Stage: stage 2

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
21 May 2012	10:42	VM1	0.25	5	Demolition of Building M,
	09:41	VM3	0.13	5	
	09:22	VM5	0.13	5	
	09:52	VM16	0.25	5	
	10:03	VM17	0.13	5	
	10:24	VM18	0.22	5	
	10:13	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
22 May 2012	10:16	VM1	0.56	5	Demolition of Building M,
	09:14	VM3	0.13	5	
	08:53	VM5	0.15	5	
	09:27	VM16	0.15	5	
	09:58	VM17	0.15	5	
	09:42	VM18	0.25	5	
	09:49	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
23 May 2012	09:42	VM1	0.32	5	Demolition of Building M
	08:40	VM3	0.25	5	
	08:27	VM5	0.25	5	
	08:53	VM16	0.25	5	
	09:02	VM17	0.13	5	
	09:24	VM18	0.25	5	
	09:15	VM19	0.13	5	

**Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring**

---

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
24 May 2012	10:32	VM1	0.42	5	Demolition of Building M,
	10:08	VM3	0.25	5	
	09:57	VM5	0.25	5	
	09:17	VM16	0.25	5	
	09:29	VM17	0.13	5	
	09:44	VM18	0.25	5	
	09:36	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
25 May 2012	09:15	VM1	0.36	5	Demolition of Building M,
	08:49	VM3	0.37	5	
	09:03	VM5	0.25	5	
	08:13	VM16	0.27	5	
	08:21	VM17	0.13	5	
	08:38	VM18	0.25	5	
	08:30	VM19	0.23	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
26 May 2012	09:37	VM1	0.25	5	Demolition of Building M
	09:19	VM3	0.32	5	
	09:23	VM5	0.36	5	
	08:32	VM16	0.36	5	
	08:40	VM17	0.25	5	
	09:07	VM18	0.25	5	
	08:49	VM19	0.25	5	

**Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring**

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
28 May 2012	10:47	VM1	0.25	5	Demolition of Building M,
	09:46	VM3	0.12	5	
	09:27	VM5	0.12	5	
	09:57	VM16	0.24	5	
	10:08	VM17	0.12	5	
	10:29	VM18	0.21	5	
	10:18	VM19	0.12	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
29 May 2012	10:11	VM1	0.56	5	Demolition of Building M,
	09:09	VM3	0.13	5	
	08:48	VM5	0.15	5	
	09:22	VM16	0.15	5	
	09:53	VM17	0.15	5	
	09:37	VM18	0.25	5	
	09:44	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
30 May 2012	10:42	VM1	0.32	5	Demolition of Building M
	09:40	VM3	0.25	5	
	09:27	VM5	0.25	5	
	09:53	VM16	0.25	5	
	10:02	VM17	0.13	5	
	10:24	VM18	0.25	5	
	10:15	VM19	0.13	5	

**Demolition Works**  
**Central Police Station Compound at No. 10, Hollywood Road**  
**Record of Vibration Monitoring**

---

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
31 May 2012	10:35	VM1	0.42	5	Demolition of Building M,
	10:13	VM3	0.25	5	
	10:03	VM5	0.25	5	
	09:22	VM16	0.25	5	
	09:34	VM17	0.13	5	
	09:49	VM18	0.25	5	
	09:41	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
1 June 2012	09:15	VM1	0.36	5	Demolition of Building M,
	08:49	VM3	0.32	5	
	09:03	VM5	0.25	5	
	08:13	VM16	0.27	5	
	08:21	VM17	0.13	5	
	08:38	VM18	0.25	5	
	08:30	VM19	0.23	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
2 June 2012	09:37	VM1	0.25	5	Demolition of Building M
	09:19	VM3	0.28	5	
	09:23	VM5	0.32	5	
	08:32	VM16	0.25	5	
	08:40	VM17	0.13	5	
	09:07	VM18	0.25	5	
	08:49	VM19	0.13	5	





Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring

---

**Record of  
Vibration Monitoring for  
Demolition Works at  
Central Police Station Compound at  
No. 10, Hollywood Road**

**Report no.11**

**(4 June 2012 ~ 16 June 2012)**

**Demolition Works**  
**Central Police Station Compound at No. 10, Hollywood Road**  
**Record of Vibration Monitoring**

Stage: Initial Stage (Baseline) for stage 1

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
23 Dec 2011	11:05	VM1	0.51	5	No demolition activity
23 Dec 2011	14:18	VM4	0.25	5	
23 Dec 2011	14:27	VM5	0.63	5	
23 Dec 2011	13:30	VM6	0.13	5	
23 Dec 2011	14:40	VM7	0.13	5	
23 Dec 2011	14:06	VM8	0.13	5	
23 Dec 2011	13:21	VM9	0.13	5	
23 Dec 2011	13:41	VM10	0.13	5	

Stage: Initial Stage (Baseline) for stage 2 and 3

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
24 February 2012	17:41	VM1	0.25	5	No demolition activity
24 February 2012	17:17	VM3	0.25	5	
24 February 2012	17:50	VM5	0.25	5	
24 February 2012	17:53	VM6	0.32	5	
24 February 2012	17:57	VM8	0.35	5	
24 February 2012	18:02	VM9	0.35	5	
24 February 2012	15:01	VM11	0.13	5	
24 February 2012	15:57	VM12	0.13	5	
24 February 2012	15:37	VM13	1.14	5	
24 February 2012	15:20	VM14	0.13	5	
24 February 2012	15:48	VM15	0.13	5	
24 February 2012	16:18	VM16	0.89	5	
24 February 2012	16:02	VM17	0.13	5	
24 February 2012	16:51	VM18	0.13	5	
24 February 2012	16:39	VM19	0.13	5	

Stage: Initial Stage (Baseline) for stage 2a

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
30 April 2012	09:01	VM7	0.63	5	No demolition activity
30 April 2012	09:10	VM9	0.25	5	

**Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring**

---

Stage: stage 2

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
4 June 2012	10:47	VM1	0.25	5	Demolition of Building P
	09:46	VM3	0.12	5	
	09:27	VM5	0.12	5	
	09:57	VM16	0.24	5	
	10:08	VM17	0.12	5	
	10:29	VM18	0.21	5	
	10:18	VM19	0.12	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
5 June 2012	10:11	VM1	0.56	5	Demolition of Building P
	09:09	VM3	0.13	5	
	08:48	VM5	0.15	5	
	09:22	VM16	0.15	5	
	09:53	VM17	0.15	5	
	09:37	VM18	0.25	5	
	09:44	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
6 June 2012	10:42	VM1	0.32	5	Demolition of Building P
	09:40	VM3	0.25	5	
	09:27	VM5	0.25	5	
	09:53	VM16	0.25	5	
	10:02	VM17	0.13	5	
	10:24	VM18	0.25	5	
	10:15	VM19	0.13	5	

**Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring**

---

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
7 June 2012	10:35	VM1	0.42	5	Demolition of Building P
	10:13	VM3	0.25	5	
	10:03	VM5	0.25	5	
	09:22	VM16	0.25	5	
	09:34	VM17	0.13	5	
	09:49	VM18	0.25	5	
	09:41	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
8 June 2012	09:15	VM1	0.36	5	Demolition of Building P
	08:49	VM3	0.32	5	
	09:03	VM5	0.25	5	
	08:13	VM16	0.27	5	
	08:21	VM17	0.13	5	
	08:38	VM18	0.25	5	
	08:30	VM19	0.23	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
9 June 2012	09:37	VM1	0.25	5	Demolition of Building P
	09:19	VM3	0.28	5	
	09:23	VM5	0.32	5	
	08:32	VM16	0.25	5	
	08:40	VM17	0.13	5	
	09:07	VM18	0.25	5	
	08:49	VM19	0.13	5	

**Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring**

---

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
11 June 2012	11:13	VM1	0.57	5	Demolition of Building P
	10:39	VM3	0.52	5	
	08:42	VM5	0.25	5	
	10:28	VM16	0.25	5	
	08:33	VM17	0.13	5	
	08:51	VM18	0.25	5	
	10:20	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
12 June 2012	14:56	VM1	0.46	5	Demolition of Building P
	15:08	VM3	0.38	5	
	14:39	VM5	0.25	5	
	13:19	VM16	0.38	5	
	14:27	VM17	0.13	5	
	13:13	VM18	0.25	5	
	13:27	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
13 June 2012	09:12	VM1	0.57	5	Demolition of Building P
	09:33	VM3	0.76	5	
	08:47	VM5	0.32	5	
	09:42	VM16	0.13	5	
	10:08	VM17	0.13	5	
	09:59	VM18	0.25	5	
	09:50	VM19	0.25	5	

**Demolition Works  
Central Police Station Compound at No. 10, Hollywood Road  
Record of Vibration Monitoring**

---

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
14 June 2012	09:07	VM1	0.52	5	Demolition of Building P
	09:19	VM3	0.63	5	
	08:43	VM5	0.89	5	
	09:34	VM16	0.32	5	
	10:02	VM17	0.13	5	
	09:51	VM18	0.25	5	
	09:43	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
15 June 2012	14:10	VM1	0.67	5	Demolition of Building P
	13:54	VM3	0.54	5	
	16:17	VM5	0.75	5	
	15:21	VM16	0.37	5	
	15:47	VM17	0.25	5	
	15:39	VM18	0.25	5	
	15:28	VM19	0.13	5	

Date	Time	Location of Check Points	Result (Max. Point) (mm/s)	Monitoring Duration (Mins)	Location of Demolition Work
16 June 2012	15:01	VM1	0.25	5	Demolition of Building P
	15:57	VM3	0.54	5	
	15:37	VM5	0.25	5	
	15:20	VM16	0.13	5	
	15:48	VM17	0.23	5	
	16:18	VM18	0.25	5	
	16:02	VM19	0.13	5	



Annex M

Records of Vibration  
Monitoring for Trial Pile  
Works



B.D. Ref. No. 屋宇署圖則編號  
 F.S.D. Ref. No. 消防處圖則編號  
 Revision/Submission 修改/備註  
 No. 編號 Description 說明 Date 日期 Approved 審批  
 - BD SUBMISSION 07/11 JS  
 A TENDER DRAWING 08/11 JS  
 B TENDER ADDENDUM 09/11 JS  
 C BD RE-SUBMISSION 09/11 JS

Plan Approved  
 NG Kiu-shing  
 Chief Structural Engineer  
 for BUILDING AUTHORITY  
 17 NOV 2011



**BD SUBMISSION**  
 Drawing Status 製圖狀況  
 - This drawing and the contents herein are the copyright of relevant consultants.  
 - 本圖紙及內容均受版權所屬有關顧問公司所有。  
 - No part of the drawing and the design contained herein may be reproduced without the prior written consent of relevant consultants.  
 - 本圖紙內任何部分均不得在未經有關顧問公司書面同意下，不得複製此圖紙內任何內容或設計。  
 - Do not take measurements directly from this drawing.  
 - 切勿直接從圖紙上量度尺寸。  
 - Check and verify all dimensions on site.  
 - 所有尺寸必須在工地現場檢查及核實。  
 - Read this drawing in conjunction with the specifications and all other related drawings.  
 - 此圖紙必須與規格說明書及其他有關圖紙一併閱讀。  
 - Notify the relevant consultants immediately of any discrepancy found herein.  
 - 如發現圖紙內有任何錯誤之處，應立即通知有關顧問公司。

Client 業主  
 香港賽馬會慈善信託基金  
 The Hong Kong Jockey Club Charities Trust

Design Consultant  
**HERZOG & DE MEURON**

Conservation Architect  
**ROCCO**  
 許晉

Architect / AP  
**ARUP**  
 JRP

Structural Engineer / RSE  
 E & M Engineer  
**ARUP**  
 JRP

Project 項目  
**CENTRAL POLICE STATION  
 CONSERVATION AND REVITALISATION**

Drawing Title 圖名  
**LAYOUT PLAN FOR SHAFT  
 GROUTED PILE FOUNDATION  
 (TRIAL PILE & MONITORING)**

Scale 比例 1:300(A1)  
 Drawn 繪圖 K.C.Lai  
 Checked 校核 AL  
 Drawing No. 圖號 F/005  
 Revision 修改版 C

Scale 比例 1:300(A1)  
 Drawn 繪圖 K.C.Lai  
 Checked 校核 AL  
 Drawing No. 圖號 F/005  
 Revision 修改版 C

WAN KIN KEI  
 Chief Estimator / MICE ENGINEER  
 REGISTERED STRUCTURAL ENGINEER

Code file : 208474\_F005.dwg



**TRIAL PILE SCHEDULE**

TRIAL PILE NO.	COORDINATE		EXISTING GROUND LEVEL (mPD)	CUT-OFF LEVEL (mPD)	INTERFACE LEVEL BETWEEN COLLUMIUM AND CDC(mPD)	TENTATIVE FOUNDING LEVEL (mPD)	TENTATIVE PILE LENGTH (m)	ULTIMATE PILE CAPACITY (kN)
	EASTING (m)	NORTHING (m)						
TP-H1	833889	815781	+55.70	+55.90	+44.00	-6.83	62.72	18000
TP-H2	833916	815768	+55.70	+55.90	+40.00	-10.62	66.52	18000
TP-M1	833881	815774	+55.70	+56.49	+44.00	+22.22	34.27	4710
TP-M2	833876	815820	+50.00	+50.79	+34.00	+12.56	38.23	4710

RECEIVED BY  
 2011 SEP 19 P 2:54  
 R & D SECTION  
 BUILDINGS DEPARTMENT



恆誠建築工程有限公司

Win Win Way Construction Company Ltd.

Monitoring Check Pts.	Trigger Levels		
	Alert level	Alarm level	Action level
Vibrating Monitoring	2mm/s	2.5mm/s	3mm/s

### Vibration Record

Project Title: Central Police Station Conservation & Revitalization

Project No: WP201

Date: 20-5-2012 To 2-6-2012

POINT		VM1	VM2	VM3	VM4	VM5	VM6	VM7	VM8	VM9	VM10	VM11	VM12	VM13	VM14	VM15
DATE	PD/(m)	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s
2-Apr-2012	(Initial)	0.58	0.18	0.18	0.66	1.4	0.25	1.14	0.65	0.28	0.22	0.18	0.22	0.18	0.22	0.22
20-May-2012																
21-May-2012		0.24	0.26	0.31	0.13	0.23	0.31	0.69	0.62	0.90	0.79	0.27	0.27	0.13	0.13	0.19
22-May-2012		0.61	0.13	0.27	0.69	0.51	0.22	0.40	0.30	0.71	0.27	0.13	0.37	0.19	0.60	0.30
23-May-2012		0.13	0.27	0.19	0.21	0.31	0.69	0.30	0.23	0.60	0.51	0.27	0.41	0.16	0.44	0.31
24-May-2012		0.26	0.22	0.27	0.31	0.21	0.27	0.27	0.30	0.33	0.51	0.19	0.81	1.01	0.69	1.27
25-May-2012		0.13	0.27	0.19	0.22	0.63	0.81	0.61	0.27	0.31	0.98	1.01	0.13	1.21	0.62	0.19
26-May-2012		0.30	0.21	0.71	0.61	0.13	0.69	0.31	0.27	0.71	0.13	0.19	1.13	0.22	0.26	0.22
27-May-2012																
28-May-2012		0.27	0.13	0.27	0.17	0.19	0.52	0.61	1.08	0.71	0.13	0.24	0.17	1.22	0.69	0.23
29-May-2012		0.31	0.22	0.19	0.13	0.13	0.41	0.19	0.91	0.51	0.21	0.19	0.51	0.19	0.13	0.27
30-May-2012		0.61	0.13	0.72	0.19	0.13	0.19	0.82	1.11	0.27	0.17	0.24	0.23	0.61	0.55	0.13
31-May-2012		0.22	0.19	0.41	0.57	0.32	0.81	0.69	0.90	1.05	1.07	0.13	0.13	0.19	0.22	0.41
1-Jun-2012		0.23	0.28	0.13	0.13	0.67	0.52	0.33	0.13	0.19	0.27	0.18	1.08	0.61	0.21	0.13
2-Jun-2012		0.22	0.61	0.88	0.34	0.13	0.13	0.13	0.19	0.27	0.22	0.18	0.90	1.02	0.73	0.90

Monitoring Check Pts.	Trigger Levels		
	Alert level	Alarm level	Action level
Vibrating Monitoring	2mm/s	2.5mm/s	3mm/s

### Vibration Record

Project Title: Central Police Station Conservation & Revitalization

Project No: WP201

Date: 3-6-2012 To 16-6-2012

POINT		VM1	VM2	VM3	VM4	VM5	VM6	VM7	VM8	VM9	VM10	VM11	VM12	VM13	VM14	VM15
DATE	PD/(m)	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s
2-Apr-2012	(Initial)	0.58	0.18	0.18	0.66	1.4	0.25	1.14	0.65	0.28	0.22	0.18	0.22	0.18	0.22	0.22
3-Jun-2012																
4-Jun-2012		0.13	0.29	0.13	0.19	0.13	0.61	0.22	0.27	0.30	0.38	0.27	0.38	0.61	0.13	0.17
5-Jun-2012		0.21	0.13	0.69	0.71	0.33	0.16	0.23	0.79	0.32	0.22	0.13	0.23	0.63	0.14	0.19
6-Jun-2012		0.31	0.33	0.22	0.27	0.13	0.61	0.51	0.13	0.21	1.01	0.21	0.34	0.27	0.38	0.61
7-Jun-2012		0.29	0.13	0.18	0.17	0.13	0.19	0.29	0.28	0.30	0.61	0.33	0.22	0.81	0.31	0.13
8-Jun-2012		0.13	0.21	0.29	0.81	0.21	0.23	0.33	0.60	0.18	0.55	0.23	0.31	0.79	0.13	0.16
9-Jun-2012		0.61	0.13	0.31	0.29	0.21	0.34	0.61	0.19	0.22	0.21	0.23	0.19	0.70	1.05	0.69
10-Jun-2012																
11-Jun-2012		0.27	0.13	0.60	0.71	0.33	0.16	0.29	0.66	0.32	0.22	0.19	0.23	0.61	0.19	0.26
12-Jun-2012		0.33	0.21	0.46	0.32	0.13	0.23	1.12	0.56	0.21	0.34	0.69	0.32	0.55	0.39	0.25
13-Jun-2012		0.66	0.19	0.16	0.23	0.79	0.32	0.22	0.13	0.23	0.71	0.13	0.19	0.29	0.28	0.30
14-Jun-2012		0.61	0.79	0.32	0.22	0.13	0.23	0.63	0.14	0.13	0.21	0.16	0.29	0.66	0.32	0.22
15-Jun-2012		0.22	0.27	0.30	0.38	0.27	0.28	0.71	0.33	0.13	0.61	0.51	0.13	0.21	1.01	0.21
16-Jun-2012		0.33	0.16	0.23	0.79	0.32	0.22	0.63	0.56	0.34	0.27	0.21	0.29	0.81	0.21	0.23



Annex N

# Records of Vibration Monitoring for Other Construction Works



R.O. No. 11-100000000  
 F.S.C. No. 11-100000000  
 Project No. 00-010000000  
 Date of Submission 12/11/00  
 Of RST (G.P.R. AREA) 11-100000000

ARCHITECT'S INSTRUCTION  
 NO. F-WP203-00

RECEIVED  
 19 APR 2002



BD SUBMISSION  
 Drawing Status: SUBMITTED  
 This drawing and the contents herein are the property of the Architect.  
 No part of this drawing and the design contained herein may be reproduced, stored in a retrieval system, or transmitted in any form or by any means, electronic, mechanical, photocopying, recording, or by any information storage and retrieval system, without the prior written permission of the Architect.

**LEGEND**

- EXISTING FRESH WATER MAIN
- EXISTING SALT WATER MAIN
- EXISTING STREET LIGHTING NO. 33486-41
- EXISTING STREET LIGHTING CABLE
- EXISTING GAS MAIN
- EXISTING HV ELECTRICITY CABLE
- EXISTING LV ELECTRICITY CABLE
- EXISTING TELECOMMUNICATION DUCT (FIBRE OPTIC, GLOBAL COMMUNICATIONS (GLOBE), EXISTING STORMWATER DRAIN
- EXISTING POUL SEWER
- PROPOSED POUL SEWER
- SITE BOUNDARY
- EXISTING RETAINING WALL
- EXISTING DRILLHOLE WITH SOUNDING/PROFILER
- PROPOSED BUILDING SETTLEMENT POINTS/ALTIMETER
- PROPOSED RETAINING WALL SETTLEMENT POINTS/ALTIMETER
- PROPOSED BENCHMARK TO BE PLACED AT 50cm PILE WAVE OR PILE PILE WAVE
- PROPOSED GROUND SETTLEMENT POINTS
- PROPOSED UTILITY MONITORING POINTS
- PROPOSED TERRAIN MONITORING POINTS
- PROPOSED TYPICAL DRILLHOLE

Notes:  
 1. All utility settlement points (in to the site) shall be installed at the proposed enclosure after completion of the retaining wall settlement points. The settlement points shall be installed at the proposed enclosure after completion of the retaining wall settlement points.  
 2. The settlement points shall be installed at the proposed enclosure after completion of the retaining wall settlement points.  
 3. The settlement points shall be installed at the proposed enclosure after completion of the retaining wall settlement points.

Client: 香港中文大學建築有限公司 The Chinese University of Hong Kong

Design Consultant: HERZOG & DEMMEURON  
 Conservation Architect  
 Conservation Architect  
 Conservation Architect

Structural Engineer/RSE: R.E. & S. Engineer  
**ARUP**  
 PROJECT NO: CENTRAL POLICE STATION CONSERVATION AND REVITALISATION PROJECT  
 Drawing Title: MONITORING LAYOUT PLAN

Scale: 1:300 (H.K.) 1:300 (U.S.) 1:300 (M.)  
 Drawing No: 00-01P209674-G-001

FOR CONSTRUCTION



仁利建築有限公司  
Yan Lee Construction Co., Ltd.

Monitoring Check Pts.	Trigger Levels		
	Alert level	Alarm level	Action level
Vibrating Monitoring	2mm/s	2.5mm/s	3mm/s

Vibration Record

Project Title: Central Police Station Conservation & Revitalization

Project No: WP203

Date: 20-5-2012 To 2-6-2012

POINT		VM8-1	VM11-1	VM11-2												
DATE	PD(m)	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s	mm/s
23-Apr-2012	(Initial)	0.212	0.087	0.116												
20-May-2012																
21-May-2012		0.210	0.085	0.120												
22-May-2012		0.053	0.124	0.142												
23-May-2012		0.121	0.186	0.132												
24-May-2012		0.098	0.068	0.128												
25-May-2012		0.046	0.118	0.132												
26-May-2012		0.052	0.097	0.107												
27-May-2012																
28-May-2012		0.142	0.107	0.125												
29-May-2012		0.179	0.102	0.110												
30-May-2012		0.098	0.102	0.111												
31-May-2012		0.121	0.112	0.118												
1-Jun-2012		0.124	0.072	0.122												
2-Jun-2012		0.097	0.063	0.082												







